

**GIBELA**

**PRASA PROJECT**

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

# SELF INSPECTION SHEET


## CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


### APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?
				TC1	M4	M1	M2	M3	TC2		
DTR30223319/3	AAD0001241033	Carshell Assembly TC	CB1210	(X)					X	PRA.CB1210.DTR3022331 9/3.V25	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	09/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Thanyani Mathegu	06/04/2018
1	2018/05/18	Team leader and Quality Technician to sign final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/06/18	MODIFICATION CONTENT	APPROVER	Itumeleng Modiba	2018/06/18
			CHECKER	Nosizo Pindela	2018/06/18
			REVISED BY	Ramokone Motama	2018/06/18
3	2018/12/12	Additional checkpoints	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	2019/11/03	Record D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	2019/11/03
			CHECKER	Nosizo Pindela	2019/11/03
			REVISED BY	Nosizo Pindela	2019/11/03
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2020	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi Collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	21/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi Collins	21/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	27/07/2023
			CHECKER	Mathapo Kelebone	
			REVISED BY	Mohlampe Amogelang	
28	07/11/2023	Addition of welding traceability	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthelo	
			REVISED BY	Ntokozo Zwane	
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
209	TC1	LUNGA 471497	01/02/24	SI.CB1210.322.V28	16

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date- 07/11/2023	SI.CB1210.322.V28

Car: TCI & TC2	NCR:	Work station: CB1210
----------------	------	----------------------



### I - Documentation and Instruments

#### I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	D	M	S	S	S	D					
DTR30223319/3	Y						250		✓	N/A	10/01/24

#### I.2 - Instruments Control




##### Monitoring and Measuring Instrument Control - Used for Special Process


Instruments	Validation	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
FUSIL CAR	22715	04/10/23	✓	10/01/24	10/01/24
30 M TAPE	615TP0084	23/03/31	✓	10/01/24	10/01/24
LASER TAPE	129425924	08/01/24	✓	10/01/24	10/01/24

#### 1.3 Consumables


##### Welding Consumable Control - Used for Special Process





Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 LSI	32770-74791 (LOT)	MIG	✓	10/01/24	10/01/24
ER 304 LSI	318394	MIG	✓	10/01/24	10/01/24





		DTR30223319/3 Carshell Assembly TC		Rev. V28 Date- 07/11/2023		Project: PRASA SI.CB1210.322.V28	
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	DT00000284980	✓		10/10 01/02/24	01/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓		10/10 01/02/24	01/02/24
03		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		10/10 01/02/24	01/02/24
04	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓		10/10 01/02/24	01/02/24
05	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		10/10 01/02/24	01/02/24
06		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		10/10 01/02/24	01/02/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓		10/10 01/02/24	01/02/24


	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	
Welder traceability			



Roof ring welds




<div>LHS</div> Boiler maker (Name & Sign): <u>JUSTICE </u>	<div>01/02/24</div> Welder (Name & Sign): <u>Wilson </u>
<div>RHS</div> Boiler maker (Name & Sign): <u></u>	<div>01/02/24 END 1</div> Welder (Name & Sign): <u>Wilson </u>


<div>LHS</div> Boiler maker (Name & Sign): <u>JUSTICE </u>	<div>01/02/24</div> Welder (Name & Sign): <u>Wilson </u>
<div>RHS</div> Boiler maker (Name & Sign): <u></u>	<div>01/02/24 END 2</div> Welder (Name & Sign): <u>Wilson </u>



<div>LHS</div> Boiler maker (Name & Sign): <u>SEAN</u>	<div>RHS</div> Boiler maker (Name & Sign): <u>SEAN</u>
Welder (Name & Sign): <u>Thabang </u>	Welder (Name & Sign): <u>Thabang </u>



	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	
Specifications of Details for CBS measurement			




Measure gap between jig pillar / chair and underframe = 0mm. No gap.

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.


After Loading Underframe and Clamping.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side	0.0	0.0	0.0	0.0	0.0	0.3	1.0	0.0	0.0	0.0	0.0	0.0
Right Hand Side	0.0	0.0	0.0	0.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0

Signature Operators:  Date: 01/02/24

After Welding.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Right Hand Side	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

Signature Industrial Quality:  Date: 01/02/24





DTR30223319/3 Carshell Assembly TC


Rev.  
V28  
Date-  
07/11/2023

Project: PRASA  
SI.CB1210.322.V28


### Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner.




Measurement positions on sidewall and side sill corner.



Reinforcement area measurement positions on roof reinforcement area.

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	
Specifications of Details for CBS measurement			

BEFORE WELDING




PME: The difference in Height values measured on the LHS and RHS should be  $\leq 2\text{MM}$  on each point.


	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS $\leq 2$
A	3268	3268	0	2405	2403	2
B	3268	3268	0	2404	2404	0
C	3267	3265	2	2405	2405	0
D	3265	3265	0	2403	2402	2
E	3264	3264	0	2406	2404	2
F	3267	3266	1	2405	2404	1
G	3266	3268	2	2406	2406	0
H	3265	3264	1	2405	2406	1
I	3266	3266	0	2406	2404	2
J	3267	3267	0	2405	2405	0
K	3266	3267	1	2403	2404	1
L	3268	3264	4	2406	2406	0
M	3266	3266	0	2405	2407	2

  
01/02/24



	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	
Specifications of Details for CBS measurement			


AFTER WELDING



PME: The difference in Height values measured on the LHS and RHS should be  $\leq 2\text{MM}$  on each point.


	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS $\leq 2$
A	3268	3268	0	2406	2404	0
B	3295	3295	0	2405	2404	1
C	3296	3297	1	2406	2405	1
D	3266	3266	0	2405	2405	0
E	3264	3264	0	2407	2406	1
F	3295	3296	1	2404	2406	2
G	3296	3294	2	2405	2407	1
H	3264	3265	1	2406	2406	0
I	3266	3266	0	2405	2404	1
J	3294	3295	1	2406	2406	0
K	3295	3295	0	2406	2405	1
L	3265	3267	2	2405	2405	0
M	3294	3295	1	2406	2407	1

10/10  
01/02/24

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date: 07/11/2023	SI.CB1210.322.V28

CBS measurement

BEFORE WELDING



2270 to 2276

2268 a 2274

A 2274

B 2272

C 2270

D 2276

E 2274

F 2271

G 2270

H 2275


I 2277

J 2270

K 2272


L 2275

M 2271




Do not consider reinforcement ( Take measurements top area of zee profile

2265 to 2271




2265 to 2271



Detail G


Considering the reinforcement plate

01/02/24


	DTR30223319/3 Carshell Assembly TC	Rev. V28 Date- 07/11/2023	Project: PRASA SI.CB1210.322.V28

Specifications of Details for CBS measurement


AFTER WELDING




	2265 to 2271	2270 to 2276
A	NA	2275
B	2268	NA
C	2271	NA
D	NA	2276
E	NA	2276
F	2268	NA
G	2265	NA
H	NA	2275
I	NA	2277
J	2270	NA
K	2268	NA
L	NA	2274
M	2268	NA



Do not consider reinforcement ( Take measurements top area of zee profile




Take measurement close to radius ( considering reinforcement)



01/02/24

Specifications of Details for CBS measurement

Endframe 2



1100±1mm

DIAGONAL DIFFERENCE D1-D2 ≤ 3mm

Upper Dimension

1381

D1

2415

Central Dimension

1381

D2

2415

Lower Dimension


1381

D1-D2

2

*Signature*  
01/02/24

### Specifications of Details for CBS measurement




		LEFT SIDE	
		SPECIFICATION SIZE	ACTUAL SIZE
1A	18870	<div style="border: 1px solid black; padding: 2px; display: inline-block;"> <math>\begin{matrix} +10.5 \\ -4.5 \end{matrix}</math> </div>	18872




		RIGHT SIDE	
		SPECIFICATION SIZE	ACTUAL SIZE
1A	18870	<div style="border: 1px solid black; padding: 2px; display: inline-block;">           +10.5 -4.5         </div>	18871

## Dye penetrant test

**Dye-penetration test to be performed by quality personnel**




		DTR30223319/3 Carshell Assembly TC		Rev. V28		Project: PRASA			
				Date- 07/11/2023		5I.CB1210.322.V28			
Item	Description of the Issue					OK	Signature/Date (Manufacturing)		Signature/Date (Quality)
II.2 - Check List REX									
Check List Items									
Item	Picture/Drawing	Description	Criteria /Record	OK		Signature/Date (Manufacturing)		Signature/Date (Quality)	
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX						


		DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA	
				Date: 07/11/2023		
Self Inspection - Final Result						
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	01/02/24	LUNGA Operations		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	01/02/24	Ntokw Quality		
		There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)			Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			Quality	
In case of "NO GO", describe blocking problems						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description	Action	Responsible	Due date	Status	

Operations

Quality


	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date- 07/11/2023	SI.CB1210.322.V28

**ANNEXURE A: Spot Welding Quality Acceptance Standard**








	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRA5A
		Date-	
		28/10/2023	

Carro Car: TC1, TC2	NCR:	Work station: CB1220
------------------------	------	----------------------



Safety Related



## I - Documentation and Instruments

### I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
	D	L	M	S	M	TC						
DTR30223319/2	X						28/10/2023	28/10/2023	X		N/A	02/02/24

### I.2 - Instruments Control




















#### Monitoring and Measuring Instrument Control - Used for Special Process






Instruments	Validation	Calibration or Verification Validation Date	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
Tubular	22713	03/08/2023-03/08/2023	X		02/02/2024	
Measuring Tape	SLB/A001	22/09/2023-22/09/2024	X		02/02/2024	02/02/24

### 1.3 Consumables

#### Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
Welding 308LSI	E221880	Mig	X		02/02/24	02/02/24

		DTR30223319/2 Carshell Assembly TC		Rev. 29 Date- 28/10/2023	Project: PRASA SI.CB1220.323.V29		
<b>II - Control Activities of Production</b>							
<b>II.1 - Items to check</b>							
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Not OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	DTR30223319/2	✓		02/02/24 	 02/02/24
02	N/A	Carshell free of significant flows which compromise the appearance or functionality.	DTD0000210675	✓		02/02/24 	 02/02/24
03	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓		02/02/24 	 02/02/24
04	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		02/02/24 	 02/02/24
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		02/02/24 	 02/02/24
06	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		02/02/24 	 02/02/24
07		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓		02/02/24 	 02/02/24
08	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: <div style="display: flex; justify-content: space-between;"> <div> Temperature Min - Max (°C)  Relative humidity Min - Max (%) </div> <div> 10°C - 35°C  25% - 65% </div> </div>	Sealant Batch No: <u>10538</u> Exp Date: <u>05/24</u> Actuals Temperature: <u>24°C</u> Humidity: <u>61%</u>	✓		02/02/24 	 02/02/24

		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA			
				Date- 28/10/2023	SI.CB1220.323.V29			
09	NA	Verification of sealant application in certain regions in the drawing.	AAD0001241033	✓			 02/02/24	 02/02/24
10	NA	Verification of sealant application on the roof and sidewall finishers	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps,cracks,damage and debris (flashes, dirt, dust)  <b>Refer to Annexure B</b>	✓			 02/02/24	 02/02/24



DTR30223319/2 Carshell Assembly TC

Rev.

29

Project: PRASA

Date-

28/10/2023

SI.CB1220.323.V29




END 1  
SEALANT


OPERATOR  
(Name & sign):


Mthokozisi

OPERATOR  
(Name & sign):











Mthokozisi





	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	



### REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): 	
B	Operator (Name&sign): 	
C	Operator (Name&sign): 	
D	Operator (Name&sign): 	
E	Operator (Name&sign): 	


	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date- 28/10/2023	



### BRACKETING

C-RAILS:	Operator:	INSTALLATION <u>PRABHAKAR</u>
	Operator:	
DOOR MECHANISMS:	Operator:	<u>Mashudh Moshudh</u>
	Operator:	
TAPPING PADS	Operator:	<u>Tebelo</u>
	Operator:	
INSTALLATION & VERIFICATION		
SEAT & LUGGAGE BRACKETS:	Operator:	<u>MATHEW</u> <u>MATHEW</u>
	Operator:	
SEAT BRACKETS VERIFICATION:	Operator:	<u>MATHEW</u>
	Operator:	

AREA	WELDING	
	LHS	RHS
A (Seat brackets)	Operator (Name&sign): <u>NA</u>	Operator (Name&sign): <u>NA</u>
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>MATHEW</u>	Operator (Name&sign): <u>MATHEW</u>
B (Seat brackets)	Operator (Name&sign): <u>Mashudh Moshudh</u>	Operator (Name&sign): <u>MATHEW</u>
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>Zanele</u>	Operator (Name&sign): <u>Zanele</u>
C (Seat brackets)	Operator (Name&sign): <u>MATHEW</u>	Operator (Name&sign): <u>MATHEW</u>
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>THULANI</u>	Operator (Name&sign): <u>THULANI</u>
D (Seat brackets)	Operator (Name&sign): <u>MATHEW</u>	Operator (Name&sign): <u>MATHEW</u>
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>THULANI</u>	Operator (Name&sign): <u>THULANI</u>

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

ENDS

END 2 TAPPING PADS WELDING: Operator (Name&sign):

THULANI 





DTR30223319/2 Carshell Assembly TC

Rev.  
29


Project: PRASA

Date-

28/10/2023

SI.CB1220.323.V29

## TC BRACKET INSTALLATION



## QUANTITIES (TC)

RHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	4	✓	
	C	8	✓	
	D	12	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	4	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	5	✓	
	D	4	✓	

## ROOF ENDS:

CRAILS 2 OFF END 2  
EARTH BUSH 4 OFF END 2

VERIFICATION BY:


LHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	8	✓	
	C	4	✓	
	D	6	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	4	✓	
	D	2	✓	

## ROOF ENDS:

CRAILS 2 OFF END 2  
EARTH BUSH 4 OFF END 2

VERIFICATION BY:




Take measurement close to radius


⊙




Measurement positions on roof rail and sidewall omega corner.



Reinforcement area measurement positions on roof reinforcement area.



Measurement positions on sidewall and side sill corner.



Take measurement close to radius



DTR30223319/2 Carshell Assembly TC

Rev.


29

Project: PRASA


Date-

28/10/2023




SI.CB1220.323.V29



Take measurement close to radius



Detail C





DTR30223319/2 Carshell Assembly TC


Rev.  
29

Project: PRASA

Date:

SI.CB1220.323.V29

28/10/2023

**BEFORE WELDING**

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3297	3296	1	
B	3294	3297	0	
C	3297	3295	2	
D	3267	3267	0	
E	3267	3267	0	
F	3295	3297	2	
G	3297	3295	2	
H	3267	3267	0	
I	3267	3267	0	
J	3297	3297	0	
K	3297	3295	2	
L	3267	3264	3	
M	3297	3296	1	



DTR30223319/2 Garshell Assembly TC


Rev.  
29

Project: PRASA

Date


SI.CB1220,323,V29

28/10/2023




**AFTER WELDING**


	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3297	3297	0	2595
B	3295	3296	1	2592
C	3296	3295	1	2591
D	3267	3265	2	2594
E	3265	3269	4	2595
F	3295	3293	2	2592
G	3296	3298	2	2595
H	3264	3265	1	2595
I	3266	3267	1	2595
J	3297	3297	0	2592
K	3295	3297	2	2592
L	3264	3265	1	2593
M	3293	3294	1	2595

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	


### Specifications of Details for CBS measurement



Brackets Carbodyshell  
U Type Supports



Brackets Carbodyshell  
Channel Assy



DOOR 1 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2232
A3	2230 to 2232	2231
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2230
A3	2230 to 2232	2231
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 3 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	234
C	234 to 236	236
D	794 to 796	794
E	794 to 796	796

DOOR 1 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2230
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2230
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	236
C	234 to 236	234
D	794 to 796	796
E	794 to 796	794

DOOR 3 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2230
A3	2230 to 2232	2231
A4	2230 to 2232	2230
B	234 to 236	234
C	234 to 236	236
D	794 to 796	795
E	794 to 796	795



DTR30223319/2 Carshell Assembly TC

Rev.

29

Project: PRASA


Date-

28/10/2023

SI.CB1220.323.V29

## Specifications of Details for CBS measurement

End #2



End #1


Doors diagonal D1-D2 maximum difference ≤ 4mm

	#1	#2	#3
D1	2749	2748	2749
D2	2747	2749	2747
D1-D2	2	2	2

Doors length - 1672 ±3mm

	#1	#2	#3
HIGHER DIMENSION	1671	1670	1671
CENTRAL DIMENSION	1670	1671	1672
LOWER DIMENSION	1671	1670	1671

End #1




End #2

Diagonal da portas - diferença D1-D2 ≤ 4mm

	#1	#2	#3
D1	2746	2749	2748
D2	2748	2747	2747
D1-D2	2	2	1

Vão de Portas - 1672 ±3mm

	#1	#2	#3
DIMENSÃO SUPERIOR	1671	1671	1671
HIGHER DIMENSION	1672	1672	1672
CENTRAL DIMENSION	1671	1672	1670
LOWER DIMENSION	1671	1672	1670

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

### Specifications of Details for CBS measurement

### Dye penetrant test

Dye-penetration test to be performed by quality personnel






Item	Description of the issue	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)

### II.2 - Check List REX

#### Check List Items


Item	Picture/Drawing	Description	Criteria /Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX				





		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA	
				Date- 28/10/2023	SI.CB1220.323.V29	
Self Inspection - Final Result						
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	02/02/2024	Lemi Operations		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.	02/02/24	Ridmond Industrial Quality		
	NO GO	There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)				
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)				
In case of "NO GO", describe blocking problems,						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description	Action	Responsible	Due date	Status	

Operations

Quality


	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

ANNEXURE A: Spot Welding Quality Acceptance Standard



**GIBELA**

**PRASA PROJECT**




APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

# **SELF INSPECTION SHEET**

## **CONFIDENTIAL INFORMATION**

This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

### **APPLICATION REFERENCE**

ATTENTION REQUIRED												
MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 	
				TC1	M4	M1	M2	M3	TC2			
DT00000223319	AAD0001238953	DT00000223319 Carshell Assembly TC	CB1230	X						X	PRA.CB1230.DT0000012 23319.V20	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	06/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Thanyani Mathegu	06/04/2018
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	30/5/2018
			CHECKER	Nosizo Pindela	30/5/2018
			REVISED BY	Nosizo Pindela	30/5/2018
2	05/07/2018	Certain dimensional checks moved to CB1220	APPROVER	Itumeleng Modiba	05/07/2018
			CHECKER	Nosizo Pindela	05/07/2018
			COMPILER	Ramokone Motama	05/07/2018
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019
			CHECKER	Nosizo Pindela	24/01/2019
			REVISED BY	Vanessa Ntuli	24/01/2019
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			COMPILER	Nosizo Pindela	13/03/2019
7	17/09/2019	Added Cab Fire Barrier Flatness Measurements	APPROVER	Itumeleng Modiba	17/09/2019
			CHECKER	Nosizo Pindela	17/09/2019
			COMPILER	Nosizo Pindela	17/09/2019
10	20/09/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	20/09/2019
			CHECKER	Nosizo Pindela	20/09/2019
			COMPILER	Nosizo Pindela	20/09/2019
15	28/01/2021	New Baseline 10.2.6	APPROVER	Timothy Maimela	28/01/2021
			CHECKER	Bongane Masina	28/01/2021
			COMPILER	Bongane Masina	28/01/2021
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			COMPILER	Bongane Masina	19/04/2021
25	20/04/2022	New Baseline change 10.3.1	APPROVER	Collins Mbombhii	20/02/2022
			CHECKER	Andani Muthelo	20/02/2022
			COMPILER	Andani Muthelo	20/02/2022
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mbombhii	14/06/2022
			CHECKER	Andani Muthelo	
			COMPILER	Andani Muthelo	
27	26/07/2022	Threshold measurements addition	APPROVER	Collins Mbombhii	26/07/2022
			CHECKER	Andani Muthelo	
			COMPILER	Andani Muthelo	
28	17/10/2022	Addition of traceability for sealant application	APPROVER	Collins Mbombhii	17/10/2022
			CHECKER	Ntokozo Zwane	
			COMPILER	Amogelang Mhlampe	
29	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023
			CHECKER	Ntokozo Zwane	
			COMPILER	Amogelang Mhlampe	
30	06/11/2023	Added traceability for thresholds for boiler makers and welders	APPROVER	Tyson Ngobeni	06/11/2023
			CHECKER	Andani Muthelo	
			COMPILER	Ntokozo Zwane	

TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
209	TC1	Zanele 482774	03/02/24	SI.CB1230.324.V28	14



DT00000223319 Carshell Assembly TC

Rev.  
30

Project: PRASA

Date-

06/11/2023

SI.CB1230.324.V29

Carro  
Car:


NCR:

Work station:

CB1230



Safety Related



## I - Documentation and Instruments

## I.1 - Documentation Control

Document	Type of car						Revision	Obsevation	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4	TC2						
DT00000223319	X						30		X		N/A	03/02/24

## I.2 - Instruments Control

## Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Validation	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
Tubular	22615	2024/02/07	X		03/02/24	
Combination square		2024/10/11	X		03/02/24	
Tape measurement	GIBTA0394	2024/04/05	X		03/02/24	















## 1.3 Consumables

## Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 LSi	299637	Tig	X		03/02/24	
308	mg	Mig	X		03/02/24	

## II - Control Activities of Production

### II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK			Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° DT00000223319	DT00000223319	X			 03/02/24	 03/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	X			 03/02/24	 03/02/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 DTD0000210675	X			 03/02/24	 03/02/24
04	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	X			 03/02/24	 03/02/24
05	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	X			 03/02/24	 03/02/24
06	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified:  <div> <div>Temperature Min - Max (1)</div> <div>Min-Max</div> <div>10°C - 35°C</div> </div> <div> <div>Relative humidity Min - Max (1)</div> <div>Min-Max</div> <div>25% - 60%</div> </div>	Sealant Batch No: <u>20019489</u> Exp Date: <u>02/24</u> Actuals Temperature: <u>29°C</u> Humidity: <u>49%</u>	X			 03/02/24	 03/02/24
07	N/A	Verification of sealant application in regions of roof and sideframe finishers.	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps,cracks,damage and debris (flashes, dirt, dust)  Refer to Annexure B	X			 03/02/24	 03/02/24




DT00000223319 Carshell Assembly TC

Rev.  
30  
Date-  
06/11/2023

Project: PRASA  
SI.CB1230.324.V29


VIEW A




**END 1  
SEALANT**

OPERATOR  
(Name & sign):

OPERATOR  
(Name & sign):

Nonhlanhla 



OPERATOR  
(Name&sign):

Nonhlanhla 

OPERATOR  
(Name&sign):

Nonhlanhla 

OPERATOR  
(Name&sign):

Nonhlanhla 

Area D,E,F,G,H,I

Operator (Name & sign) : DIEFGHI

RHS

DIEFGHI

Operator (Name & sign) : Ishenolo
Ishenolo


Operator (Name & sign) : inlet
inlet

Operator (Name & sign) : Sinle
Sinle


Operator (Name & sign) : [Signature]
[Signature]

Operator (Name &amp; sign) : \_\_\_\_\_

\_\_\_\_\_




Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value foundand indicate the corresponding region.





# Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 16mm (-0mm + 2mm)



## MEASURED CAMBER VALUES


RIGHT - 18

Di

LEFT - 16

# Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



## MEASURED TWIST VALUES END 1

LATERAL

0

LONGITUDINAL

1

3

## MEASURED TWIST VALUES END 2


LATERAL

3


LONGITUDINAL

0


Details for measuring on the CB1230 stage, after completion of activities



Detail C




## Specifications of Details for CBS measurement



2589 to 2595mm

A	2595
B	2595
C	2592
D	2593
E	2592
F	2595
G	2593
H	2592
I	2592
J	2595
K	2595
L	2594
M	2595
N	2595
O	2595



## Threshold verification

Nominal value :38

Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	39	38	39	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	39	38	39	38	39

BOILER MAKER:

Mthokozi


WELDER:

Zunde


### Specifications of Details for CBS measurement

Measure the flatness on the Cab Fire Barrier after installation and welding. Measure positions A, B, C and D using 1000mm flatness ruler and taper gauge.

Specified Maximum Flatness deviation on Cab Fire Barrier = 2mm



Measured Values			
	Minimum	Maximum	Deviation
A	9	10,8	1,8
B	11	12	1
C	10	11,6	1,6
D	11,4	12	0,6





DT00000223319 Carshell Assembly TC

Rev.  
30  
Date-  
06/11/2023

Project: PRASA  
SI.CB1230.324.V29

## Dye penetrant test

Dye-penetration test to be performed by quality personnel



Item	Description of the issue	OK	Signature/Date (Operations)	Signature/Date (Quality)

### II.2 - Check List REX

#### Check List Items

Item	Picture/Drawing	Description	Criteria /Record	OK	NOK	OWD	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX					



DT00000223319 Carshell Assembly TC

Rev.  
30

Date-

06/11/2023

Project: PRASA

SI.CB1230.324.V29

## Self Inspection - Final Result

Is the car good to advance to the next workstation/process?  
(Approval of Operations and Industrial Quality)

DATE

NAME

SIGNATURE

HOLD POINT

GO

If activities are not complete, the missing  
activities must not impact the next stage!

03/02/2024

Zonele  
Mahlangu

Operations

Every auto inspection performed conforms to  
specification or in case of discrepancy the  
same is approved by the competent party.)

03/02/24

Richmond

Industrial Quality

There are activities pendings that  
impact/stop the activities of the next process  
Obs: (To describe problems below)

Operations

There are non-conformities impact the  
quality of the product and there is no  
corrective action defined yet)

Industrial Quality

In case of "NO GO", describe blocking problems


In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Action	Responsible	Due date	Status

Operations

Quality

### ANNEXURE A: Arc Welding Quality Acceptance Standard







DT00000223319 Carshell Assembly TC

Rev.  
30

Date-

06/11/2023

Project: PRASA

SI.CB1230.324.V29

ANNEXURE B: SEALANT

