

GIBELA

PRASA PROJECT


APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET


CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE							WORK INSTRUCTION	SAFETY ? 
				TC1	M4	M1	M2	M3	TC2			
<div><div></div><div></div><div></div></div> DTR30223319/3	AAD0001241033	Carshell Assembly TC	CB1210	X						<div><div></div><div></div><div></div></div> X	PRA.CB1210.DTR3022331 9/3.V25	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	09/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Thanyani Mathegu	06/04/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/06/18	MODIFICATION CONTENT	APPROVER	Itumeleng Modiba	2018/06/18
			CHECKER	Nosizo Pindela	2018/06/18
			REVISED BY	Ramokone Motama	2018/06/18
3	2018/12/12	Additional checkpoints	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	2019/11/03	Record D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	2019/11/03
			CHECKER	Nosizo Pindela	2019/11/03
			REVISED BY	Nosizo Pindela	2019/11/03
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2020	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi Collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	21/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi Collins	21/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	27/07/2023
			CHECKER	Mathago Kelebone	
			REVISED BY	Mohlampe Amogelang	
28	07/11/2023	Addition of welding traceability	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthelo	
			REVISED BY	Ntokozo Zwane	
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
209	TC2	LUNGA 471497	05/02/24	SI.CB1210.322.V28	16

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	


Car: TC1 & TC2

NCR:

Work station: CB1210



Safety Related



I - Documentation and Instruments

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	N/A	Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC	M1	M2	M3	M4	TC2						
DTR30223319/3						✓			✓		N/A	05/02/24

I.2 - Instruments Control


















Monitoring and Measuring Instrument Control - Used for Special Process


Instruments	Validation	Calibration or Verification Validation Date	OK	N/A	Signature/Date (Manufacturing)	Signature/Date (Quality)
TUBULAR	22713	04/10/23	✓		05/02/24	05/02/24
30M TAP	GIBTP0084	23/03/31	✓		05/02/24	05/02/24
LASER TAP	125425924	08/01/24	✓		05/02/24	05/02/24

I.3 Consumables

Welding Consumable Control - Used for Special Process


Filler Material	Heat Number	Welding Process	OK	N/A	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER308LSI	327730-74791 (L07)	MIG	✓		05/02/24	05/02/24
ER309LSI	318394	MIG	✓		05/02/24	05/02/24

		DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA		
				Date- 07/11/2023	SI.CB1210.322.V28		
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	DT00000284980	✓		 05/02/24	 05/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓		 05/02/24	 05/02/24
03		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		 05/02/24	 05/02/24
04	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓		 05/02/24	 05/02/24
05	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		 05/02/24	 05/02/24
06		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		 05/02/24	 05/02/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓		 05/02/24	 05/02/24

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date- 07/11/2023	SI.CB1210.322.V28

Welder traceability

Roof ring welds




LHS	
Boiler maker (Name & Sign): <u>Ponbo TPR</u>	Welder (Name & Sign): <u>Kenu K Noh</u>
RHS	
Boiler maker (Name & Sign): <u>Ponbo TPR</u>	Welder (Name & Sign): <u>Thabang Kado</u>

END 1


LHS	
Boiler maker (Name & Sign): <u>Ponbo TPR</u>	Welder (Name & Sign): <u>Kenu K Noh</u>
RHS	
Boiler maker (Name & Sign): <u>Ponbo TPR</u>	Welder (Name & Sign): <u>Thabang Kado</u>

END 2




LHS
Boiler maker (Name & Sign): <u>GERALD</u>
Welder (Name & Sign): <u>Kenu K Noh</u>


RHS
Boiler maker (Name & Sign): <u>GERALD</u>
Welder (Name & Sign): <u>Thabang Kado</u>

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date: 07/11/2023	SI.CB1210.322.V28


EUF Reinforcement Plates




Underneath the CAR



END 2


Boiler maker (Name & Sign): Justice 


Welder (Name & Sign): Thabang 



FEDOLI

Operator: LAWRENCE

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date: 07/11/2023	
Specifications of Details for CBS measurement			




Measure gap between jig pillar / chair and underframe = 0mm. No gap.

Fill in the gap foundon each jig pillars / chair and underframe should be 0mm.


After Loading Underframe and Clamping.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side												
Right Hand Side												

Signature Operations:  Date: 05/02/24

After Welding.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side												
Right Hand Side												

Signature Industrial Quality:  Date: 05/02/24



DTR30223319/3 Carshell Assembly TC



Rev.
V28

Date-
07/11/2023

Project: PRA5A

SI.CB1210.322.V28


Specifications of Details for CBS measurement



Measurement positions on roof rail and sidewall omega corner.



Measurement positions on sidewall and side sill corner.



Reinforcement area measurement positions on roof reinforcement area.



DTR30223319/3 Carshell Assembly TC

Rev.
V28


Project: PRASA

Date-
07/11/2023

SI.CB1210.322.V28

Specifications of Details for CBS measurement


BEFORE WELDING



PME: The difference in Height values measured on the LHS and RHS should be $\leq 2\text{MM}$ on each point.


	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3269	3269	0	2404	2405	1
B	3268	3268	0	2405	2406	1
C	3269	3270	1	2406	2406	0
D	3268	3267	1	2403	2405	2
E	3266	3266	0	2404	2406	2
F	3268	3266	2	2405	2404	1
G	3267	3268	1	2406	2406	0
H	3266	3268	2	2405	2405	0
I	3267	3267	0	2407	2406	1
J	3268	3269	1	2406	2405	1
K	3267	3270	3	2405	2405	0
L	3268	3268	0	2404	2405	1
M	3269	3270	1	2406	2407	1

10
05/02/24

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	

Specifications of Details for CBS measurement

AFTER WELDING




PME: The difference in Height values measured on the LHS and RHS should be $\leq 2\text{MM}$ on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3268	3268	0	2404	2404	0
B	3295	3295	0	2406	2405	1
C	3294	3296	2	2403	2404	1
D	3266	3266	0	2406	2406	0
E	3265	3265	0	2405	2403	2
F	3295	3295	0	2404	2404	0
G	3296	3295	1	2407	2405	2
H	3265	3266	1	2406	2408	2
I	3266	3266	0	2404	2405	1
J	3295	3295	0	2403	2404	1
K	3296	3294	2	2406	2405	1
L	3265	3266	1	2405	2405	0
M	3295	3295	0	2408	2407	1

10/10
05/02/24

CBS measurement


BEFORE WELDING



2270 to 2276


2268 a 2274

A	2276
B	2273
C	2275
D	2276
E	2275
F	2272
G	2274
H	2277
I	2277
J	2272
K	2270
L	2273
M	2271




Do not consider reinforcement (Take measurements top area of zee profile)

2265 to 2271




2265 to 2271




Detail 0
Corte de seccao
para dimensionamento

05/02/24


AFTER WELDING




	2265 to 2271	2270 to 2276
A	N/A	2273
B	2268	N/A
C	2265	N/A
D	N/A	2275
E	N/A	2274
F	2266	N/A
G	2269	N/A
H	N/A	2275
I	N/A	2276
J	2271	N/A
K	2265	N/A
L	N/A	2274
M	2266	N/A



Do not consider reinforcement (Take measurements top area of zee profile




Take measurement close to radius (considering reinforcement)



10/10
05/02/24

Specifications of Details for CBS measurement

Endframe 2



DIAGONAL DIFFERENCE

DIAGONAL DIFFERENCE D1-D2 ≤ 30mm

Height Dimension

1381

D1

2414

Central Diameter

1380

D2

2414

Inner Diameter

1380

D1-D2

0

05/02/24




DTR30223319/3 Carshell Assembly TC

Rev.
V28
Date-
07/11/2023

Project: PRASA
SI.CB1210.322.V28

Specifications of Details for CBS measurement



1A


LEFT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	18870 $\begin{matrix} +10.5 \\ -9.5 \end{matrix}$	18871




RIGHT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	18870 $\begin{matrix} +10.5 \\ -9.5 \end{matrix}$	18871

Dye penetrant test

Dye-penetration test to be performed by quality personnel




		DTR30223319/3 Carshell Assembly TC		Rev. V28		Project: PRASA			
				Date- 07/11/2023		SI.CB1210.322.V28			
Item	Description of the Issue					OK	Signature/Date (Manufacturing)		Signature/Date (Quality)
II.2 - Check List REX									
Check List Items									
Item	Picture/Drawing	Description	Criteria /Record	OK	Not OK	Not OK	Signature/Date (Manufacturing)	Signature/Date (Quality)	
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX						


		DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA SI.CB1210.322.V28	
				Date- 07/11/2023		
Self Inspection - Final Result						
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	05/02/24	KUNGRA Operations		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.	08/02/24	Andani Quality		
	NO GO	There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)				
		There are non-conformities impact the quality of the product and there is no corrective action defined yet!				
In case of "NO GO", describe blocking problems						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description	Action	Responsible	Due date	Status	


Operations

Quality

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	

ANNEXURE A: Spot Welding Quality Acceptance Standard




	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date- 28/10/2023	

Carro Car: TC1, TC2	NCR:	Work station: CB1220
------------------------	------	----------------------




Safety Related





I - Documentation and Instruments

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	N/A	Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC	M1	M2	M3	M4	TC2						
DTR30223319/2							29	28/10/2023	X		N/A	LBB 07/02/24  01/01/24


I.2 - Instruments Control




Monitoring and Measuring Instrument Control - Used for Special Process






Instruments	Validation	Calibration or Verification Validation Date	OK	N/A	Signature/Date (Manufacturing)	Signature/Date (Quality)
Tubular	22713-1	29/11/2023 - 29/11/2024	X		LBB 01/02/24	 07/02/24
Measuring Tape	GIB/1000	22/09/2023 - 22/09/2024	X		LBB 01/02/2024	 07/02/24

1.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	N/A	Signature/Date (Manufacturing)	Signature/Date (Quality)
Welding 308LSI	E221880	Mig	X		LBB 07/02/24	 07/02/24

		DTR30223319/2 Carshell Assembly TC		Rev. 29 Date- 28/10/2023	Project: PRASA SI.CB1220.323.V29		
II - Control Activities of Production							
II.1 - Items to check							
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Not OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	DTR30223319/2	✓		07/02/24 LJB	07/02/24 M. H. K.
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓		07/02/24 LJB	07/02/24 M. H. K.
03	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓		07/02/24 LJB	07/02/24 M. H. K.
04	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		07/02/24 LJB	07/02/24 M. H. K.
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		07/02/24 LJB	07/02/24 M. H. K.
06	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		07/02/24 LJB	07/02/24 M. H. K.
07		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓		07/02/24 LJB	07/02/24 M. H. K.
08	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (°C) : 10°C - 35°C Relative humidity Min - Max (%) : 25% - 60%	Sealant Batch No: 15R 70-03 Exp Date: 02 / 02 / 24 Actuals Temperature: 15°C Humidity: 20%	✓		07/02/24 LJB	07/02/24 M. H. K.

		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA			
				Date- 28/10/2023	SI.CB1220.323.V29			
09	NA	Verification of sealant application in certain regions in the drawing.	AAD0001241033	✓			01/02/24 	07/02/24 
10	NA	Verification of sealant application on the roof and sidewall finishers	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps,cracks,damage and debris (flashes, dirt, dust) Refer to Annexure B	✓			01/02/24 	 07/02/24




DTR30223319/2 Carshell Assembly TC

Rev.
29

Project: PRASA

Date-
28/10/2023

SI.CB1220.323.V29



END 1
SEALANT


OPERATOR
(Name & sign):


Pascilla [Signature]

OPERATOR
(Name & sign):

Pascilla [Signature]





	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	



REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>Johnny L...</u>	<u>Johnny L...</u>
B	Operator (Name&sign): <u>Johnny L...</u>	<u>Markus</u>
C	Operator (Name&sign): <u>NOKULINGA D...</u>	<u>NOKULINGA D...</u>
D	Operator (Name&sign): <u>Markus</u>	<u>Markus</u>
E	Operator (Name&sign): <u>Markus</u>	<u>Markus</u>

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date- 28/10/2023	



BRACKETING

C-RAILS:

Operator: Leni *LENI*

Operator: _____

DOOR MECHANISMS:

Operator: Mthokozisi *Mthokozisi*

Operator: _____

TAPPING PADS

Operator: Leni *LENI*

Operator: _____

INSTALLATION & VERIFICATION

SEAT & LUGGAGE BRACKETS:

Operator: Mthokozisi *Mthokozisi*

Operator: Mthokozisi *Mthokozisi*

SEAT BRACKETS VERIFICATION:

Operator: Mthokozisi *Mthokozisi*

Operator: _____

WELDING

AREA

LHS

RHS

A (Seat brackets) : Operator (Name&sign): N/A

(C-rails, Luggage and earth bushes) : Operator (Name&sign): Mthokozisi *Mthokozisi*

B (Seat brackets) : Operator (Name&sign): Mthokozisi *Mthokozisi*

(C-rails, Luggage and earth bushes) : Operator (Name&sign): Mthokozisi *Mthokozisi*

C (Seat brackets) : Operator (Name&sign): Mthokozisi *Mthokozisi*

(C-rails, Luggage and earth bushes) : Operator (Name&sign): Mthokozisi *Mthokozisi*

D (Seat brackets) : Operator (Name&sign): Mthokozisi *Mthokozisi*

(C-rails, Luggage and earth bushes) : Operator (Name&sign): Mthokozisi *Mthokozisi*

N/A

Mthokozisi *Mthokozisi*

Mthokozisi *Mthokozisi*


Mthokozisi *Mthokozisi*

Mthokozisi *Mthokozisi*


Mthokozisi *Mthokozisi*

Mthokozisi *Mthokozisi*

Mthokozisi *Mthokozisi*

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

ENDS

END 2 TAPPING PADS WELDING: Operator (Name&sign): 



DTR30223319/2 Carshell Assembly TC

Rev.
29


Project: PRASA

Date-

SI.CB1220.323.V29

28/10/2023

TC BRACKET INSTALLATION



QUANTITIES (TC)

RHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	4	✓	
	C	8	✓	
	D	12	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	4	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	5	✓	
	D	4	✓	

ROOF ENDS:

CRAILS 2 OFF END 2
EARTH BUSH 4 OFF END 2

VERIFICATION BY:

LHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	8	✓	
	C	4	✓	
	D	6	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	4	✓	
	D	2	✓	

ROOF ENDS:

CRAILS 2 OFF END 2
EARTH BUSH 4 OFF END 2

VERIFICATION BY:



DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA

Date-

28/10/2023


SI.CB1220.323.V29



Take measurement close to radius




Measurement positions on roof rail and sidewall omega corner.



Reinforcement area measurement positions on roof reinforcement area.



Measurement positions on sidewall and side sill corner.



Take measurement close to radius



DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA


Date-

SI.CB1220.323.V29




28/10/2023



Take measurement close to
radius



Detail C



Detail D (1:1)



DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA

Date-


SI.CB1220.323.V29

28/10/2023




BEFORE WELDING



	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3300	3300	0	-
B	3298	3299	1	-
C	3300	3300	0	-
D	3273	3272	1	-
E	3270	3269	1	-
F	3300	3302	2	-
G	3297	3302	5	-
H	3265	3269	4	-
I	3268	3273	5	-
J	3300	3302	2	-
K	3301	3298	3	-
L	3270	3265	5	-
M	3296	3299	4	-



AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3294	3292	2	2592
B	3294	3293	1	2593
C	3295	3302	7	2595
D	3268	3265	3	2595
E	3264	3264	0	2595
F	3298	3297	1	2595
G	3298	3298	0	2595
H	3264	3262	2	2595
I	3268	3266	0	2595
J	3295	3298	3	2595
K	3305	3292	11	2595
L	3265	3265	0	2590
M	3292	3295	3	2595

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date -	
		28/10/2023	
Specifications of Details for CBS measurement			



DOOR 1 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2235
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2233
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2232
A3	2230 to 2232	2233
A4	2230 to 2232	2233
B	234 to 236	234
C	234 to 236	236
D	794 to 796	795
E	794 to 796	794

DOOR 3 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 1 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	236
C	234 to 236	235
D	794 to 796	795
E	794 to 796	796

DOOR 3 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2233
B	234 to 236	235
C	234 to 236	236
D	794 to 796	795
E	794 to 796	796



DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRA5A

Date-
28/10/2023

SI.CB1220.323.V29

Specifications of Details for CBS measurement




Doors diagonal D1-D2 maximum difference ≤ 4mm

	#1	#2	#3
D1	2750	2748	2750
D2	2749	2750	2748
D1-D2	1	2	2

Doors length - 1672 ±3mm

	#1	#2	#3
HIGHER DIMENSION	1672	1673	1673
CENTRAL DIMENSION	1671	1672	1672
LOWER DIMENSION	1671	1672	1672




Diagonal da montac - diferença D1-D2 ≤ 4mm

	#1	#2	#3
D1	2751	2749	2749
D2	2748	2750	2747
D1-D2	3	1	2

Vão de Portas - 1672 ±3mm

	#1	#2	#3
HIGHER DIMENSION	1671	1672	1673
CENTRAL DIMENSION	1671	1671	1672
LOWER DIMENSION	1671	1670	1672

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA
		Date-	
		28/10/2023	

Specifications of Details for CBS measurement

Dye penetrant test




Dye-penetration test to be performed by quality personnel



Item	Description of the Issue	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)


II.2 - Check List REX

Check List Items								
Item	Picture/Drawing	Description	Criteria /Record	OK	Not OK	Not OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX					



	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29		
		Date-			
		28/10/2023			
Self Inspection - Final Result					
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)		DATE	NAME	SIGNATURE	
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	07/02/24	Levi Operations	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	07/02/24	Richmond Industrial Quality	
	NO GO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			
In case of "NO GO", describe blocking problems					
In case of "NO GO", the operations manager must define below action plan to ensure "GO":					
Item	Description	Action	Responsible	Due date	Status

Operations

Quality

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

ANNEXURE A: Spot Welding Quality Acceptance Standard



GIBELA

PRASA PROJECT

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

HOLDING	DRAWING	DESCRIPTION	STATION	CAS TYPE										WSX INSTRUCTION	SAFETY	
				1	2	3	4	5	6	7	8	9	10			
DT000023311	AAD000133941	DT00000133119 Car-body Assembly	CR1220	X											PRA-CB1230.DT000001233119.V20	YES
REV	DATE	MODIFICATION CONTENT		APPROVER		CHECKER		COMPILER		NAME		DATE				
0	06/04/2018	GIBELA NEW CREATION		APPROVER		CHECKER		COMPILER		Isimeleng Modiba		06/04/2018				
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager		APPROVER		CHECKER		REVISOR		Isimeleng Modiba		30/5/2018				
2	05/07/2018	Certain dimensional checks moved to CB1220		APPROVER		CHECKER		COMPILER		Nosiso Pindela		05/07/2018				
3	24/01/2019	As per Baseline 10.2		APPROVER		CHECKER		REVISOR		Nosiso Pindela		24/01/2019				
4	13/03/2019	Added Tyrist and Door Bracket Measurements Remove Door Measurements		APPROVER		CHECKER		COMPILER		Isimeleng Modiba		13/03/2019				
5	17/09/2019	Added Cab Fire Barrier Flatness Measurements		APPROVER		CHECKER		COMPILER		Nosiso Pindela		17/09/2019				
10	20/09/2019	New Baseline 10.2.5		APPROVER		CHECKER		COMPILER		Nosiso Pindela		20/09/2019				
15	28/01/2021	New Baseline 10.2.6		APPROVER		CHECKER		COMPILER		Timothy Maimela		28/01/2021				
20	19/04/2021	New Baseline change 10.3		APPROVER		CHECKER		COMPILER		Bongane Masina		19/04/2021				
25	20/04/2022	New Baseline change 10.3.1		APPROVER		CHECKER		COMPILER		Timothy Maimela		20/04/2022				
26	14/06/2022	Update minimum temperature requirement for sealant application		APPROVER		CHECKER		COMPILER		Colins Mkhombeli		14/06/2022				
27	26/07/2022	Threshold measurements addition		APPROVER		CHECKER		COMPILER		Andani Mndelole		26/07/2022				
28	17/10/2022	Addition of traceability for sealant application		APPROVER		CHECKER		COMPILER		Colins Mkhombeli		17/10/2022				
29	14/04/2023	Added sealant batch number & welding consumables traceability		APPROVER		CHECKER		COMPILER		Nikoko Zwane		14/04/2023				
30	06/11/2023	Added traceability for thresholds for border makers and welders		APPROVER		CHECKER		COMPILER		Amogelang Molekape		06/11/2023				
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER										PAGE		
209	TC2	Zenzele 482179	07/12/24	SI-CB1290.324.V28										14		



DT00000223319 Carshell Assembly TC

Rev.
30

Project: PRASA

Date-

06/11/2023

SI.CB1230.324.V29

Carro
Car.


NCR:

Work station:

CB1230



Safety Related



I - Documentation and Instruments

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	N/A	In Use	Signature/Date (Operations)	Signature/Date (Quality)
	P	M	A	V	D								
DT00000223319							30				N/A	07/02/24	01/02/24

I.2 - Instruments Control


Monitoring and Measuring Instrument Control - Used for Special Process

Instrument	Validation	Calibration or Verification Validation Date	OK	N/A	Signature/Date (Operations)	Signature/Date (Quality)
Tubular	22618	2024/09/10	X		07/02/24	01/02/24
Combination Square	211850187	2024/10/11	X		07/02/24	01/02/24
Tape Measurement	511850394	2024/09/05	X		07/02/24	01/02/24

1.3 Consumables















Welding Consumable Control - Used for Special Process


Filler Material	Heat Number	Welding Process	OK	N/A	Signature/Date (Manufacturing)	Signature/Date (Quality)
308	5221880	Mig	X		07/02/24	01/02/24
ER299687 LSi	14343-A	Tig	X		07/02/24	01/02/24

	DT00000223319 Carshell Assembly TC	Rev. 30 Date- 06/11/2023	Project: PRASA SI.CB1230.324.V29
--	------------------------------------	-----------------------------------	-------------------------------------


II - Control Activities of Production

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Not OK	Control	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° DT00000223319	DT00000223319	X			 07/02/24	 01/02/23
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	X			 07/02/24	 01/02/23
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 DTD0000210675	X			 07/02/24	 01/02/23
04	N/A	Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	X			 07/02/24	 01/02/23
05	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	X			 07/02/24	 01/02/23
06	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (°C) Min-Max 10°C - 35°C Relative humidity Min - Max (%) Min-Max 25% - 80%	Sealant Batch No: 200194289 Exp Date: 02/24 Actuals Temperature: 27.7°C Humidity: 29%	X			 07/02/24	 01/02/23
07	N/A	Verification of sealant application in regions of roof and sideframe finishers.	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps, cracks, damage and debris (flashes, dirt, dust) Refer to Annexure B	X			 07/02/24	 01/02/23

	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA SI,CB1230.324.V29
		Date- 08/11/2023	


VIEW A



END 1
SEALANT

OPERATOR
(Name & sign): Burke #10101

OPERATOR
(Name & sign): Lerato (signature)



OPERATOR
(Name&sign):


Lerato (signature)

OPERATOR
(Name&sign):

Lerato (signature)

OPERATOR
(Name&sign):

Lerato (signature)



Area D,E,F,G,H,I

Operator (Name & sign) :

LHS

D, E, F, G, H, I

RHS

D, E, F, G, H, I

Operator (Name & sign) :

Bunle AP Lorabo

Operator (Name & sign) :

Lorabo Bunle AP

Operator (Name & sign) :

Operator (Name & sign) :

Operator (Name & sign) :




DT00000223319 Carshell Assembly TC


Rev.
30
Date-
06/11/2023

Project: PRASA
SI.CB1230.324.V29

Flatness side left and right maximum of 2mm in the valley to peak
measured in 900mm. Recod the maximum and minimum value foundand
indicate the corresponding region.



MAXIMUM 0.7
MINIMUM 1



MAXIMUM 0.8
MINIMUM 0.1



DT00000223319 Carshell Assembly.TC

Rev.
30


Project: PRASA

Date-
06/11/2023

SI.CB1230.324.V29

Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 16mm (-0mm + 2mm)



MEASURED CAMBER VALUES

RIGHT

18

D1

LEFT

18



DT00000223319 Carshell Assembly TC

Rev.
30


Project: PRASA

Date-
06/11/2023

SI.CB1230.324.V29

Specifications of Details for CBS measurement CB1230


Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.




MEASURED TWIST VALUES END 1	
LATERAL	0
LONGITUDINAL	0

MEASURED TWIST VALUES END 2	
LATERAL	0
LONGITUDINAL	0

Details for measuring on the CB1230 stage, after completion of activities



Detail C





DT00000223319 Carshell Assembly TC

Rev.
30


Project: PRASA

Date-

SI.CB1230.324.V29


06/11/2023

Specifications of Details for CBS measurement



2589 to 2595mm

A	2590
B	2591
C	2595
D	2592
E	2595
F	2592
G	2595
H	2595
I	2595
J	2592
K	2595
L	2595
M	2590
N	2592
O	2595




Threshold verification						Nominal value: 38	
Door 1		Door 2		Door 3		L	R
L	R	L	R	L	R		
38	38	38	37	39	37		
Door 4		Door 5		Door 6		L	R
L	R	L	R	L	R		
39	37	39	38	38	38		

BOILER MAKER: mmathapelo Kada
WELDER: mmathapelo Kada


Specifications of Details for CBS measurement


Measure the flatness on the Cab Fire Barrier after Installation and welding. Measure positions A, B,C and D using 1000mm flatness ruler and taper gauge.

Specified Maximum Flatness deviation on Cab Fire Barrier = 2mm



Measured Values			
	Minimum	Maximum	Deviation
A	9.9	10.4	1.5
B	10.2	10.8	0.6
C	11.2	11.9	0.7
D	11.6	11.8	0.2



	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA	
		Date-		SI.CB1230.324.V29
		06/11/2023		

Dye penetrant test

Dye-penetration test to be performed by quality personnel



Item	Description of the issue	OK	Signature/Date (Operations)	Signature/Date (Quality)

II.2 - Check List REX

Check List Items

Item	Picture/Drawing	Description	Criteria/Record	OK	KOK	Notok	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX					



DT00000223319 Carshell Assembly TC

Rev.
30

Date-

06/11/2023

Project: PRASA

SI.CB1230.324.V29

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage		07/01/24	Zanele Mhlangu Operations	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)		07/01/24	Andani Industrial Quality	
	NO GO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			Industrial Quality	

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Action	Responsible	Due date	Status

Operations

Quality

