

GIBELA

PRASA PROJECT


APPLICABLE FROM TRAINSET 100+ AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION


This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
				TC1	MA	M1	M2	M3	TC2		
<input checked="" type="checkbox"/> DTR30225487/3	AAD0001278566	CARBODYSHELL M1 ASSEMBLY	CB2210			<input checked="" type="checkbox"/>				PRA.CB2210.DTR30225487/3.V25	YES
<input type="checkbox"/>											

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	10/01/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	10/01/2018
			CHECKER	Nosizo Pindela	10/01/2018
			COMPILER	Thanyani Mathegu	10/01/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230	APPROVER	Itumeleng Modiba	2018/07/04
			CHECKER	Nosizo Pindela	2018/07/04
			REVISED BY	Ramokone Molama	2018/07/04
3	2018/12/12	Added dimensional check points to CB2210	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	19/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi collins	19/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	27/07/2023
			CHECKER	Zwane Ntokozo	
			REVISED BY	Mohlampe Amogelang	
28	07/11/2023	Addition of welding traceability	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthelo	
			REVISED BY	Ntokozo Zwane	

TRAINSET	CAR	OPERATOR NAME& ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
212	M1	WINGA 4511487	17/02/20	SI.CB2210.254.V28	17

	CARBODYSHELL M1 ASSEMBLY DTR30225487/3	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date 07/11/2023	
Car: M1	NCR: 200747443	Work station: CB2210	



1 - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of Control						Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
DTR30225487/3	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input checked="" type="checkbox"/>		17/02/24

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
TUBULAR	22713	04/10/23	<input checked="" type="checkbox"/>	17/02/24	17/02/24
30M TAPE	6187P0084	23/03/31	<input checked="" type="checkbox"/>	17/02/24	17/02/24
LASER TAPE	125425924	08/01/24	<input checked="" type="checkbox"/>	17/02/24	17/02/24

I.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 LSI	327730-74791 (LOT)	MIG	<input checked="" type="checkbox"/>	17/02/24	17/02/24
ER 309 LSI	318344	MIG	<input checked="" type="checkbox"/>	17/02/24	17/02/24



CARBODYSHELL M1 ASSEMBLY DTR30225487/3

Rev.
28




Date


07/11/2023

Project: PRASA
SI.CB2210.254.V28


II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	✓	✗	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	DT00000311225	✓		17/02/24	17/02/24
02	N/A	Corshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓		17/02/24	17/02/24
03	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD0000210675	✗	✓	17/02/24	17/02/24
04	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		17/02/24	17/02/24
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		17/02/24	17/02/24
06		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓		17/02/24	17/02/24
07 	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓		17/02/24	17/02/24

	CARBODYSHELL M1 ASSEMBLY DTR30225487/3	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date 07/11/2023	

Welder Traceability



<div style="text-align: center; margin-bottom: 5px;">LHS</div> Boiler maker (Name & Sign): <u>Lunga Mthabe</u>	<div style="text-align: center; margin-bottom: 5px;">RHS</div> Boiler maker (Name & Sign): <u>Lunga Mthabe</u>
<div style="text-align: center; margin-bottom: 5px;">LHS</div> Welder (Name & Sign): <u>Wilson</u>	<div style="text-align: center; margin-bottom: 5px;">RHS</div> Welder (Name & Sign): <u>Mthokozisi</u>

END 1

<div style="text-align: center; margin-bottom: 5px;">LHS</div> Boiler maker (Name & Sign): <u>Lunga Mthabe</u>	<div style="text-align: center; margin-bottom: 5px;">RHS</div> Boiler maker (Name & Sign): <u>Lunga Mthabe</u>
<div style="text-align: center; margin-bottom: 5px;">LHS</div> Welder (Name & Sign): <u>Wilson</u>	<div style="text-align: center; margin-bottom: 5px;">RHS</div> Welder (Name & Sign): <u>Mthokozisi</u>

END 2



LHS

Boiler maker (Name & Sign): Lunga Mthabe

Welder (Name & Sign): Mthokozisi

RHS

Boiler maker (Name & Sign): Lunga Mthabe

Welder (Name & Sign): Mthokozisi



CARBODYSHELL M1 ASSEMBLY DTR30225487/3

Rev.

28

Project: PRA5A

















SI.CB2210.254.V28


Date

07/11/2023



II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record				Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	DT00000311225	✓			 17/02/24	 17/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓			 17/02/24	 17/02/24
03	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD0000210675	✗	✓		 17/02/24	 17/02/24
04	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓			 17/02/24	 17/02/24
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓			 17/02/24	 17/02/24
06		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓			 17/02/24	 17/02/24
07	N/A	Perform visual inspection of welds in 100% of the project, Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓			 17/02/24	 17/02/24

	CARBODYSHELL M1 ASSEMBLY DTR30226487/3	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date 07/11/2023	



EUf Reinforcement Plates



END 1

Boiler maker (Name & Sign):


Welder (Name & Sign):



END 2

Boiler maker (Name & Sign):

Welder (Name & Sign):




FEDOLI

Operator:

	CARBODYSHELL M1 ASSEMBLY DTR30225487/3	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date 07/11/2023	

Specifications of Details for CBS measurement



After loading and clamping

Fill in the gap foundon each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0

Signature Operations:

Date: 17/02/24

After Welding.

Fill in the gap found each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0

Signature Industrial Quality:

Date: 17/02/24




CARBODYSHELL M1 ASSEMBLY DTR30226487/3


Rev.
28
Date
07/11/2023

Project: PRASA
SI.CB2210.254.V28

Specifications of Details for CBS measurement




9




Measurement positions on roof rail and sidewall omega corner.




Measurement positions on sidewall and side sill corner.




Reinforcement area measurement positions on roof reinforcement area.



Detail F
Don't consider the reinforcement

	CARBODYSHELL M1 ASSEMBLY DTR30225487/3	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date	
		07/11/2023	

Specifications of Details for CBS measurement



PME Column LHS - RHS should be $\leq 2\text{MM}$ on each point.

BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3269	3265	4	2406	2408	2
B	3268	3267	1	2405	2406	1
C	3269	3266	3	2406	2406	0
D	3268	3269	1	2405	2407	2
E	3265	3265	0	2406	2405	1
F	3266	3265	1	2404	2405	1
G	3269	3268	1	2407	2406	1
H	3267	3269	2	2405	2405	0
I	3264	3265	1	2406	2407	1
J	3266	3265	1	2405	2405	0
K	3264	3266	2	2405	2405	0
L	3268	3268	0	2406	2404	2
M	3266	3268	2	2405	2406	1
N	3269	3266	3	2408	2407	1


17/02/24




CARBODYSHELL M1 ASSEMBLY DTR30226487/3

Rev.
28
Date
07/11/2023

Project: PRASA
SI.CB2210.254.V28

Specifications of Details for CBS measurement




PME Column LHS - RHS should be $\leq 2\text{MM}$ on each point.

AFTER WELDING


	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3296	3298	2	2407	2409	2
B	3264	3267	3	2406	2406	0
C	3295	3299	4	2404	2405	1
D	3296	3295	1	2406	2404	2
E	3266	3266	0	2405	2406	1
F	3264	3265	1	2403	2404	1
G	3295	3296	1	2406	2404	2
H	3294	3295	1	2405	2405	0
I	3264	3266	2	2404	2406	2
J	3266	3265	1	2404	2406	2
K	3297	3297	0	2405	2405	0
L	3296	3297	1	2406	2404	2
M	3268	3264	4	2405	2405	0
N	3298	3296	2	2408	2408	0

[Signature]
17/02/24

	CARBODYSHELL M1 ASSEMBLY DTR30226487/3	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date 07/11/2023	


CBS measurement

BEFORE WELDING





	2270 to 2276
A	2273
B	2275
C	2273
D	2274
E	2276
F	2275
G	2275
H	2274
I	2276
J	2277
K	2270
L	2272
M	2275
N	2273

1990 to



Do not consider reinforcement (Take measurements top area of zee profile



17/02/24



CARBODYSHELL M1 ASSEMBLY DTR30226487/3


Rev.
28

Project: PRASA
SI.CB2210.254.V28


Date
07/11/2023

CBS measurement


AFTER WELDING





	2265 to 2271	2270 to 2276
END 2		
A	2265	NA
B	NA	2273
C	2268	NA
D	2271	NA
E	NA	2275
F	NA	2275
G	2266	NA
H	2269	NA
I	NA	2274
J	NA	2276
K	2266	NA
L	2269	NA
M	NA	2274
N	2269	NA



Do not consider reinforcement (Take measurements top area of zee profile




Take measurement close to radius (considering reinforcement)



17/02/24

Specifications of Details for CBS measurement



1380 to 1382 mm

DIAGONAL DIFFERENCE $D1-D2 \leq 3mm$

Higher Dimension

1381

D1

2414p

Central Dimension

1381

D2

2415

Lower Dimension


1380

D1-D2

1

17/02/24

Specifications of Details for CBS measurement



Higher Dimension

1382

D1

24/13

Central Dimension

1381

D2

24/15

Lower Dimension


1381

D1-D2

2

17/02/24

Specifications of Details for CBS measurement




	LEFT SIDE	
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20615


	RIGHT SIDE	
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	706/16

Dye penetrant test



Dye-penetration test to be performed by quality personnel



		CARBODYSHELL M1 ASSEMBLY DTR30226487/3		Rev. 28	Project: PRASA			
				Date 07/11/2023	SI.CB2210.254.V28			
Item	Description of the Issue				OK	Signature/Date (Manufacturing)		Signature/Date (Quality)
II.2 - Check List REX								
Check List Items								
Item	Picture/Drawing	Description	Criteria/Record	OK	Not OK	Not OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. How defects must be added on the REX					

	CARBODYSHELL M1 ASSEMBLY DTR30225487/3	Rev. 28	Project: PRASA SI.CB2210.254.V28
		Date 07/11/2023	

Self Inspection - Final Result

			DATE	NAME	SIGNATURE
HOLD POINT		(If activities are not complete, the missing activities must not impact the next stage)	17/02/24	LUNGA <small>Operations</small>	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	18/02/24	Amo <small>Industrial Quality</small>	
		There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)		<small>Operations</small>	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)		<small>Industrial Quality</small>	

In case of "NO GO", describe blocking problems **Edge welds (X9) on End 1 LHS finisher → DONE 18/02/24**


In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status

Operations

Quality

9



	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29	
		29		
		Date		
Car: M1,M3&M4	NCR:	Work station:	CB2220	

Safety Related

I - Documentation and Instruments Control

1.1 - Documentation Control





Document	Version					Revision	Observation	Status	Signature/Date (Manufacturing)	Signature/Date (Quality)
	1	2	3	4	5					
DTR30225487/2						29	28/10/2023		N/A	<div style="display: flex; justify-content: space-between;"> 18/02/24 18/02/24 </div>





1.2 - Instruments Control


Instrument	Serial number	Calibration or Verification or Production date	Status	Signature/Date (Manufacturing)	Signature/Date (Quality)
Tubulo	22713-1	28/11/23-29/11/2024	X	18/02/24	18/02/24
Measuring Tape	22713-1	22/07/23-22/07/24	X	18/02/24	18/02/24


1.3 Consumables

Welding Consumable	Batch Number	Welding Process	Status	Signature/Date (Manufacturing)	Signature/Date (Quality)
Welding ScabLS/	F228850	Mig	X	18/02/24	18/02/24

GIBELQ		CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2		Rev. 29 Date 28/10/2023		Project: PRASA SI.CB2220.250.V29	
II - Self Inspection - Items to Check							
II.1 - Items to check							
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA CB2220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	PRA.CB2220.DTR30225487/2	✓		18/02/24 L. B.	18/02/24 M. A.
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓		18/02/24 L. B.	18/02/24 M. A.
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		18/02/24 L. B.	18/02/24 M. A.
04		Cleaning of all Stainless Steel Surface	According to GIB-WEL - PROC-0002	✓		18/02/24 L. B.	18/02/24 M. A.
05		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		18/02/24 L. B.	18/02/24 M. A.
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓		18/02/24 L. B.	18/02/24 M. A.
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (°C) Min-Max 10°C - 35°C Relative humidity Min - Max (%) Min-Max 25% - 60%	Sealant Batch No: 15R-2003 Exp Date: 1/02/24 Actuals Temperature: 25°C Humidity: 45%	✓		18/02/24 L. B.	18/02/24 M. A.
08	NA	Verification of sealant application in certain regions in the drawing.	AAD0001278556	✓		18/02/24 L. B.	18/02/24 M. A.
09		Verification of safety welds	Approved according to DTD000210658 reference and Self inspection	✓		18/02/24 L. B.	18/02/24 M. A.


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA
		29	
		Date	
		28/10/2023	
		SI.CB2220.250.V29	
II - Self Inspection - Items to Check			
<p style="text-align: center;">SEALANT APPLICATION</p> <div></div> <div><p>AREA 1 & 2 END 1</p><p>Operator (Name & sign): </p><p>Operator (Name & sign): </p></div>			

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA
		29	
		Date	SI.CB2220.250.V29
		28/10/2023	
II - Self Inspection - Items to Check			




REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>Johnny</u>	<u>S. M. A. C.</u>
B	Operator (Name&sign): <u>Johnny</u>	<u>S. M. A. C.</u>
C	Operator (Name&sign): <u>Nokulungu Didi</u>	<u>Nokulungu Didi</u>
D	Operator (Name&sign): <u>Sibij</u>	<u>THULANI</u>
E	Operator (Name&sign): <u>Sibij</u>	<u>THULANI</u>


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA
		29	
		Date	SI.CB2220.250.V29
		28/10/2023	

II - Self Inspection - Items to Check




BRACKETING

INSTALLATION		
C-RAILS:	Operator:	<u>Priscille</u>
	Operator:	
DOOR MECHANISMS:	Operator:	<u>Levi</u>
	Operator:	
TAPPING PADS	Operator:	<u>Levi</u>
	Operator:	
INSTALLATION & VERIFICATION		
SEAT & LUGGAGE BRACKETS:	Operator:	<u>Mmatsheko Mkh</u>
	Operator:	
SEAT BRACKETS VERIFICATION:	Operator:	<u>mtho</u>
	Operator:	
WELDING		
AREA	LHS	RHS
A (Seat brackets)	Operator (Name&sign): <u>S.J.</u>	<u>S.J.</u>
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>S.J.</u>	<u>S.J.</u>
B (Seat brackets)	Operator (Name&sign): <u>S.J.</u>	<u>S.J.</u>
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>S.J.</u>	<u>S.J.</u>
C (Seat brackets)	Operator (Name&sign): <u>S.J.</u>	<u>S.J.</u>
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>Mmatsheko Mkh</u>	<u>Mmatsheko Mkh</u>
D (Seat brackets)	Operator (Name&sign): <u>Mmatsheko Mkh</u>	<u>Mmatsheko Mkh</u>
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>S.J.</u>	<u>S.J.</u>
ENDS		
END 1 TAPPING PADS WELDING:	Operator (Name&sign): <u>NOKULUNGA</u>	
END 1 TAPPING PADS WELDING:	Operator (Name&sign): <u>NOKULUNGA</u>	

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	
II - Self Inspection - Items to Check			

M1/M3/M4 BRACKET INSTALLATION



QUANTITIES (M3/M4)

RHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7		
	B	4		
	C	8		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	5		
	C	4		
	D	3		

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: _____

LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2		
	B	6		
	C	11		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	5		
	C	6		
	D	2		


ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: _____

QUANTITIES (M1)


RHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7		
	B	4		
	C	8		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	2		
	B	4		
	C	5		
	D	3		

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END



VERIFICATION BY:  _____

LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2		
	B	10		
	C	11		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	7		
	C	6		
	D	2		


ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY:  _____

Specifications of Details for CBS measurement




Measurement position on corner and diagonal structure



Measurement position on corner and diagonal structure



Measurement position on sidewall and side structure







CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30225487/2

Rev.	29
Date	28/10/2023


Project: PRASA

SI.CB2220.250.V29



CBS measurement




Detail C




Take measurement close to radius



Detail D (1:1)


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	
CBS measurement			



BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3296	3300	4	—
B	3265	3270	5	—
C	3295	3298	3	—
D	3295	3295	0	—
E	3269	3269	0	—
F	3267	3270	3	—
G	3298	3296	2	—
H	3300	3276	4	—
I	3266	3266	0	—
J	3269	3269	0	—
K	3296	3296	0	—
L	3300	3296	4	—
M	3267	3270	3	—
N	3300	3300	0	—


CBS measurement



AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3298	3300	2	2595
B	3267	3265	2	2589
C	3295	3298	3	2589
D	3289	3292	3	2589
E	3268	3265	3	2589
F	3210	3268	2	2592
G	3298	3296	2	2591
H	3298	3299	1	2590
I	3269	3264	5	2592
J	3267	3265	2	2593
K	3298	3299	1	2594
L	3298	3296	2	2595
M	3210	3268	2	2589
N	99	3300	1	2595

Specifications of Details for CBS measurement) CB1220



DOOR 1 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2230
A3	2230 to 2232	2231
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2230
A3	2230 to 2232	2231
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795


DOOR 2 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2230
A4	2230 to 2232	2230
B	234 to 236	234
C	234 to 236	236
D	794 to 796	794
E	794 to 796	796

DOOR 1 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2230
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2231
A3	2230 to 2232	2231
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 3 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2230
A3	2230 to 2232	2230
A4	2230 to 2232	2231
B	234 to 236	236
C	234 to 236	234
D	794 to 796	794
E	794 to 796	794

Specifications of Details for CBS measurement CB1220




End #1

Doors diagonal D1-D2 maximum difference ≤4mm

#1	#2	#3	#4
D1	2547	2547	2549
D2	2548	2548	2547
D1-D2	2	2	2

Doors length - 1672 ±3mm			
#1	#2	#3	#4
HIGHER DIMENSION	1671	1671	1670
CENTRAL DIMENSION	1670	1670	1671
LOWER DIMENSION	1671	1670	1670




End #2

Doors diagonal D1-D2 maximum difference ≤4mm

#1	#2	#3	#4
D1	2549	2548	2546
D2	2547	2546	2548
D1-D2	2	2	2

Doors length - 1672 ±3mm			
#1	#2	#3	#4
HIGHER DIMENSION	1671	1671	1670
CENTRAL DIMENSION	1670	1670	1671
LOWER DIMENSION	1671	1670	1670

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	

CBS measurement (Manufacturing)

Dye penetrant test




Dye-penetration test to be performed by quality personnel



Item	Description of the issue	By	Signature/Date (Manufacturing)	Signature/Date (Quality)

B.2 - Check List REX

Check List Items							
Item	Picture/Drawing	Description	Criteria/Record	By		Signature/Date (Manufacturing)	Signature/Date Quality
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX				

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA SI.CB2220.250.V29		
		29			
		Date			
		28/10/2023			
Self Inspection - Final Result					
Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)		DATE	NAME	SIGNATURE	
HOLD POINT	GO	<small>(if activities are not complete, the missing activities must not impact the next stage)</small> 18/02/24	Lent Operations		
		<small>Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.</small> 12/02/24	Richmond Industrial Quality		
		There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)		Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)		Industrial Quality	
In case of "NO GO", describe blocking problems					
In case of "NO GO", the operations manager must define below action plan to ensure "GO":					
Item	Description	Responsible	Due date	Status	

Operations

Quality

GIBELA

PRASA PROJECT


APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
				TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/> DT00000225487	AAD0001276566	CARBODYSHELL M1,M3,M4 ASSEMBLY	CB1230		X	<input checked="" type="checkbox"/>			X	PRA.CB1230.DT000002 25487.V20	YES
<input type="checkbox"/>											
<input type="checkbox"/>											
RE.	DATE	MODIFICATION CONTENT	RESPONSIBLE			NAME	DATE				
0	2018/08/02	GIBELA NEW CREATION	APPROVER			Philippe Marques	2018/08/02				
			CHECKER			Nosizo Pindela	2018/08/02				
			COMPILER			Nosizo Pindela	2018/08/02				
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER			Itumeleng Modiba	30/5/2018				
			CHECKER			Nosizo Pindela	30/5/2018				
			REVISED BY			Nosizo Pindela	30/5/2018				
2	2018/05/07	Certain dimensional checks moved to CB1220	APPROVER			Itumeleng Modiba	2018/05/07				
			CHECKER			Nosizo Pindela	2018/05/07				
			REVISED BY			Ramokone Motama	2018/05/07				
5	24/01/2019	As per Baseline 10.2	APPROVER			Itumeleng Modiba	24/01/2019				
			CHECKER			Nosizo Pindela	24/01/2019				
			REVISED BY			Vanessa Ntuli	24/01/2019				
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements	APPROVER			Itumeleng Modiba	13/03/2019				
			CHECKER			Nosizo Pindela	13/03/2019				
			REVISED BY			Nosizo Pindela	13/03/2019				
10	23/08/2019	New Baseline 10.2.5	APPROVER			Itumeleng Modiba	23/08/2019				
			CHECKER			Nosizo Pindela	23/08/2019				
			REVISED BY			Nosizo Pindela	23/08/2019				
11	06/08/2020	New Baseline 10.2.6	APPROVER			Timothy Maimela	06/08/2020				
			CHECKER			Bongane Masina					
			REVISED BY			Bongane Masina					
20	19/04/2021	New Baseline change 10.3	APPROVER			Timothy Maimela	19/04/2021				
			CHECKER			Bongane Masina					
			REVISED BY			Bongane Masina					
25	20/02/2022	New Baseline change 10.3.1	APPROVER			Collins Mbhombhi	20/02/2022				
			CHECKER			Andani Muthelo					
			REVISED BY			Andani Muthelo					
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER			Collins Mbhombhi	14/06/2022				
			CHECKER			Andani Muthelo					
			REVISED BY			Andani Muthelo					
27	19/10/2022	Addition of traceability for sealant application	APPROVER			Collins Mbhombhi	19/10/2022				
			CHECKER			Ntokoza Zwane					
			REVISED BY			Amogelang Mohlampe					
28	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER			Vanessa Ntuli	14/04/2023				
			CHECKER			Ntokoza Zwane					
			REVISED BY			Amogelang Mohlampe					
29	06/11/2023	Added thresholds traceability for boiler makers and welders	APPROVER			Tyson Ngobeni	06/11/2023				
			CHECKER			Andani Muthelo					
			REVISED BY			Ntokoza Zwane					
TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES						
212	M01	Smic 426955	19/02/24	SI.CB1230.256.V28	11						



CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
29

Date

06/11/2023

Project: PRASA

SI.CB1230.256.V28

Car:


NCR:

Work station:

CB1230



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK	Signature/Date (Operations)	Signature/Date (Quality)
	M1	M2	M3	M4	TC3					
PRA.CB1230.DT00000225487	X					29		OK	N/A 19/02/24	19/02/24

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation Date	OK	Signature/Date (Operations)	Signature/Date (Quality)
Measuring Tape	GIB TAP394 29/04/25	2024/04/05	OK	19/02/24	19/02/24
Tubular	2273-1	29/01/24	OK	19/02/24	19/02/24
Combination Square	GIBCS0317	06/06/24	OK	19/02/24	19/02/24




1.3 Consumables

Welding Consumable Control - Used for Special Process




Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 L1	310180	Mig welding	OK	19/02/24	19/02/24

II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOT OK	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1230.DT00000225487 Verification of fitment for all brackets.	PRA.CB1230.DT00000225487	OK		19/02/24 S	19/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	OK		19/02/24 S	19/02/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	OK		19/02/24 S	19/02/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	OK		19/02/24 S	19/02/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	OK		19/02/24 S	19/02/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	OK		19/02/24 S	19/02/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (1) Min-Max 10°C - 35°C Relative humidity Min - Max (1) Min-Max 25% - 80%	Sealant Batch No: <u>5R 7D-03</u> Exp Date: <u>05/24</u> Actuals Temperature: <u>29°C</u> Humidity: <u>43%</u>	OK		19/02/24 S	19/02/24
08	N/A	Verification of sealant application in regions of roof and sideframe.	Sealant applied in regions of roof and sideframe.	OK		19/02/24 S	19/02/24

AREA 1



END 2 SEALANT

OPERATOR
(Name & sign):

LEROY

OPERATOR
(Name & sign):

LEROY

OPERATOR
(Name & sign):

LEROY

Area D,E,F,G,H,I

Operator (Name & sign) :

LHS
D,E,F,G,H,I

RHS
D,E,F,G,H,I

Operator (Name & sign) :

KHOSY

KHOSY

Operator (Name & sign) :

Operator (Name & sign) :

Tshendo

Tshendo

Operator (Name & sign) :

Operator (Name & sign) :



CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
29
Date


06/11/2023

Project: PRASA

SI.CB1230.256.V28

Specifications of Details for CBS measurement CB1230


Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value found and indicate the corresponding region.




RIGHT SID



LEFT SID



Specified Camber for car out of jig is 18mm(-0mm + 2mm)



MEASURED CAMBER VALUES

RIGHT ¹
LEFT ^{a1}



CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
29

Date


06/11/2023

Project: PRASA

SI.CB1230.256.V28

Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



TWIST FOUND ON END 1

TRANVERS

1

LONGITUDIN

1

TWIST FOUND ON END 2


TRANVERSE

0


LONGITUDINAL

0


Specifications of Details for CBS measurement CB1230



Detail C




Specifications of Details for CBS measurement CB1230



2589 to 2595mm

A	2590
B	2591
C	2591
D	2590
E	2592
F	2591
G	2593
H	2594
I	2592
J	2590
K	2589
L	2594
M	2593
N	2591
O	2591
P	2590




Threshold verification

Nominal value :38

Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	37	38	39	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	38	38	39	38	39

BOILER MAKER: Tshendo
WELDER: Zarile





CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
29

Date

06/11/2023

Project: PRASA

SI.CB1230.256.V28

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)			DATE	NAME	SIGNATURE
HOLD POINT	GO	(If activities are not complete, the missing activities must not impact the next stage)	19/02/24	Sime	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	19/02/24	Ntokeru	
	NO GO	There are activities pending that impact/slop the activities of the next process Obs: (To describe problems below)			
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status

Operations

Quality