

GIBELA

PRASA PROJECT


APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

## SELF INSPECTION SHEET


## CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

## APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
				TC1	M4	M1	M2	M3	TC2		
<div><div></div><div></div></div> DTR30223319/3	AAD0001241033	Carshell Assembly TC	CB2210	X					X	PRA.CB2210.DTR3022331 9/3.V25	YES


REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	09/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Thanyani Mathegu	06/04/2018
1	2018/05/18	Team leader and Quality Technician to sign final signature from PME Manager to Quality manager Change	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/06/18	MODIFICATION CONTENT	APPROVER	Itumeleng Modiba	2018/06/18
			CHECKER	Nosizo Pindela	2018/06/18
			REVISED BY	Ramokone Motama	2018/06/18
3	2018/12/12	Additional checkpoints	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	2019/11/03	Record D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	2019/11/03
			CHECKER	Nosizo Pindela	2019/11/03
			REVISED BY	Nosizo Pindela	2019/11/03
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi Collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	21/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi Collins	21/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	27/07/2023
			CHECKER	Mathapo Kelebone	
			REVISED BY	Mohlampe Amogelang	
28	07/11/2023	Addition of welding traceability	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthelo	
			REVISED BY	Ntokozi Zwane	
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
212	TC1	KUNGA 471497	15/02/24	SI.CB2210.322.V28	16

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRA5A
		Date- 07/11/2023	

Car: TC1 & TC2	NCR:	Work station: CB2210
----------------	------	----------------------



Safety Related



### I - Documentation and Instruments

#### 1.1 - Documentation Control

Document	Type of Car						Revision	Observation		Signature/Date (Manufacturing)	Signature/Date (Quality)
	D	E	F	G	H	I					
DTR30223319/3	X								✓	N/A	15/02/24

#### 1.2 - Instruments Control




##### Monitoring and Measuring Instrument Control - Used for Special Process


Instruments	Validation	Calibration or Verification Validation Date			Signature/Date (Manufacturing)	Signature/Date (Quality)
TUBULAR	72713	04/10/23	✓		15/02/24	
30M TAPE	GIBTP0084	23/05/31	✓		15/02/24	
LASER TAPE	125425974	08/01/24	✓		15/02/24	15/02/24

#### 1.3 Consumables

##### Welding Consumable Control - Used for Special Process


Filler Material	Heat Number	Welding Process			Signature/Date (Manufacturing)	Signature/Date (Quality)
ETZ 508 LSI	327730-74791	MIG	✓		15/02/24	
ETZ 509 LSI	318394	MIG	✓		15/02/24	15/02/24

		Rev. V28 Date- 07/11/2023		Project: PRASA SI.CB2210.322.V28	
DTR30223319/3 Carshell Assembly TC					
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	DT00000284980	✓	15/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓	15/02/24
03		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓	15/02/24
04	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓	15/02/24
05	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	15/02/24
06		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓	15/02/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓	15/02/24

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date. 07/11/2023	

**Welder traceability**

Roof ring welds



Boiler maker (Name & Sign): <u>Tunero <sup>LHS</sup> [Signature]</u>	Welder (Name & Sign): <u>ROBERT [Signature]</u>
Boiler maker (Name & Sign): <u>Tunero <sup>RHS</sup> [Signature]</u>	Welder (Name & Sign): <u>ROBERT [Signature]</u>

END 1


Boiler maker (Name & Sign): <u>Tunero <sup>LHS</sup> [Signature]</u>	Welder (Name & Sign): <u>ROBERT [Signature]</u>
Boiler maker (Name & Sign): <u>Tunero <sup>RHS</sup> [Signature]</u>	Welder (Name & Sign): <u>ROBERT [Signature]</u>

END 2




<p><sup>LHS</sup></p> <p>Boiler maker (Name &amp; Sign): <u>LAWRENCE [Signature]</u></p> <p>Welder (Name &amp; Sign): <u>Thabang [Signature]</u></p>	<p><sup>RHS</sup></p> <p>Boiler maker (Name &amp; Sign): <u>Mmcent [Signature]</u></p> <p>Welder (Name &amp; Sign): <u>Thabang [Signature]</u></p>
------------------------------------------------------------------------------------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------------------



	DTR30223319/3 Carshell Assembly TC	Rev. V28 Date: 07/11/2023	Project: PRASA SI.CB2210.322.V28
-----------------------------------------------------------------------------------	------------------------------------	------------------------------------	-------------------------------------

### Specifications of Details for CBS measurement



Measure gap between jig pillar / chair and underframe = 0mm. No gap.

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.

After Loading Underframe and Clamping.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side						NA						
Right Hand Side												

Signature Operations:

*[Signature]*

Date:

15/02/24

After Welding.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side						NA						
Right Hand Side												

Signature Industrial Quality:

*[Signature]*

Date:

15/02/24





DTR30223310/3 Carshell Assembly TC


Rev.  
V28  
Date-  
07/11/2023

Project: PRA5A  
SI.CB2210.322.V28

### Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner.




Measurement positions on sidewall and side sill corner.



Reinforcement area measurement positions on roof reinforcement area.

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date- 07/11/2023	
Specifications of Details for CBS measurement			

BEFORE WELDING




PME: The difference in Height values measured on the LHS and RHS should be  $\leq 2\text{MM}$  on each point.


	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS $\leq 2$
A	3268	3268	0	2405	2404	1
B	3266	3266	0	2405	2405	0
C	3267	3268	1	2404	2406	2
D	3266	3265	1	2405	2406	1
E	3265	3265	0	2404	2404	0
F	3265	3266	1	2406	2405	1
G	3267	3265	2	2405	2404	1
H	3265	3264	1	2405	2404	1
I	3266	3266	0	2406	2406	0
J	3268	3267	1	2405	2407	2
K	3267	3267	0	2406	2406	0
L	3266	3264	2	2405	2405	0
M	3266	3268	2	2407	2406	1

15/02/20



	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date- 07/11/2023	
Specifications of Details for CBS measurement			

AFTER WELDING




PME: The difference in Height values measured on the LHS and RHS should be  $\leq 2\text{MM}$  on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS $\leq 2$
A	3266	3266	0	2405	2405	0
B	3296	3295	1	2403	2404	1
C	3294	3295	1	2405	2405	0
D	3265	3265	0	2404	2406	2
E	3264	3265	1	2406	2405	1
F	3296	3295	1	2406	2406	0
G	3297	3297	0	2405	2405	1
H	3265	3264	1	2404	2404	0
I	3266	3265	1	2406	2405	1
J	3296	3296	0	2405	2406	1
K	3297	3296	1	2406	2405	1
L	3266	3268	2	2406	2406	0
M	3295	3294	1	2407	2406	1


  
 15/02/24

  
 15/02/24

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRA5A SI.CB2210.322.V28
		Date- 07/11/2023	

**CBS measurement**


**BEFORE WELDING**




2270 to 2276

2268 & 2274

A	2276
B	2276
C	2271
D	2276
E	2278
F	2271
G	2273
H	2278
I	2277
J	2276
K	2272
L	2278
M	2271




Do not consider reinforcement ( Take measurements top area of zee profile




*15/02/24*

2265 to 2271




Detail D  
Consider the reinforcement of the


	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date- 07/11/2023	

Specifications of Details for CBS measurement


AFTER WELDING




	2265 to 2271	2270 to 2276
A	N/A	2274
B	2268	N/A
C	2270	N/A
D	N/A	2276
E	N/A	2274
F	2268	N/A
G	2269	N/A
H	N/A	2275
I	N/A	2275
J	2269	N/A
K	2265	N/A
L	N/A	2274
M	2268	N/A



Do not consider reinforcement ( Take measurements top area of zee profile




Take measurement close to radius ( considering reinforcement)



15/02/24

Specifications of Details for CBS measurement



1380 to 1386 mm

DIAGONAL DIFFERENCE D1-D2 ≤ 3mm

Higher Dimension

1382

D1

2414

Central Dimension

1381

D2

2415

Lower Dimension

1381

D1-D2

1

10/10  
15/02/24

LEFT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	18870	<div style="border: 1px solid black; display: inline-block; padding: 2px;"> 18870 -4.5 </div> 18871

			RIGHT SIDE	
SPECIFICATION SIZE			ACTUAL SIZE	
1A	18870	<div> <div>+10.5</div> <div>-4.5</div> </div>	18871	


1A

## Dye penetrant test

**Dye-penetration test to be performed by quality personnel**



[illegible]


		DTR30223319/3 Carshell Assembly TC		Rev. V28 Date- 07/11/2023	Project: PRASA SI.CB2210.322.V28	
Self Inspection - Final Result						
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	15/02/24	Luis (Ops)	[Signature]	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.	15/02/24	Ricardone	[Signature]	
	NO GO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)				
		There are non-conformities impact the quality of the product and there is no corrective action defined yet!				
In case of "NO GO", describe blocking problems						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description	Action	Responsible	Due date	Status	

Operations

Quality






	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRA5A SI.CB2220.323.V29
		Date-	
		28/10/2023	

Carro Car:	TC1, TC2	NCR:	Work station:	CB2220
---------------	----------	------	---------------	--------



Safety Related



## I - Documentation and Instruments

### I.1 - Documentation Control

Document	Type of Control					Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	28	29	30	31	32					
DTR30223319/2						29	28/10/2023	X	N/A	16/02/24

### I.2 - Instruments Control




















#### Monitoring and Measuring Instrument Control - Used for Special Process






Instruments	Validation	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
Tubular	22316-1	03/08/23-03/08/24		16/02/24	16/02/24
Measuring Tape	91874001	22/09/2023-22/09/24	X	16/02/24	16/02/24

### 1.3 Consumables

#### Welding Consumable Control - Used for Special Process

Welding Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
Welding 308LSI	531366	Mig		16/02/24	16/02/24

		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA			
				Date- 28/10/2023	SI.CB2220.323.V29			
<b>II - Control Activities of Production</b>								
<b>II.1 - Items to check</b>								
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Not OK	Review	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB2220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	DTR30223319/2	/			16/02/24 	 16/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	/			16/02/24 	 16/02/24
03	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	/			16/02/24 	 16/02/24
04	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	/			16/02/24 	 16/02/24
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	/			16/02/24 	 16/02/24
06	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	/			16/02/24 	 16/02/24
07		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	/			16/02/24 	 16/02/24
08	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified:  Temperature Min - Max (t) Min-Max 10°C - 35°C Relative humidity Min - Max (t) Min-Max 25% - 60%	Sealant Batch No: <u>U70-03</u> Exp Date: <u>1.02/24</u>  Actuals Temperature: <u>30</u> Humidity: <u>40</u>	/			16/04/24 	 16/02/24


		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA SI.CB2220.323.V29				
				Date					
				28/10/2023					
09	NA	Verification of sealant application in certain regions in the drawing.	AAD0001241033	✓			 16/02/24	 16/02/24	
10	NA	Verification of sealant application on the roof and sidewall finishers	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps,cracks,damage and debris (flashes, dirt, dust)  Refer to Annexure B	✓			 16/02/24	 16/02/24	



DTR30223319/2 Carshell Assembly TC

Rev.  
29  
Date-  
28/10/2023

Project: PRASA  
SI.CB2220.323.V29




END 1  
SEALANT


OPERATOR  
(Name & sign):



Mthoketisi

OPERATOR  
(Name & sign):

Mthoketisi



	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB2220.323.V29
		Date-	
		28/10/2023	



### REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>Johany</u>	<u>BAH</u>
B	Operator (Name&sign): <u>WOLUNGA</u>	<u>S. M. A. M.</u>
C	Operator (Name&sign): <u>WILSON</u>	<u>WILSON</u>
D	Operator (Name&sign): <u>Sibya</u>	<u>THULANI</u>
E	Operator (Name&sign): <u>Sibya</u>	<u>THULANI</u>



## INSTALLATION

INSTALLATION  
M. H. Oke 2151 [Signature]

Mashya ~~Mashya~~

100

Presley Car

Neukirch, Dan

## INSTALLATION & VERIFICATION

.....

~~SECRET~~

WELDING

## WELDING

LHS

RHS

or (Name&sign): P. A. A. A.

Director (Name & sign): [Signature]

or (Name&sign): Nashwa Nashwa  
Mohd I

or (Name&sign): W. A. [Signature]


or (Name&sign): Mark

or (Name&sign): John Doe

for (Name&sign): Sibing Co  
Sudh

for (Name&sign): Subyug - Va

S. MADON  
S. MADON  
~~MAISON~~  
Maison / ~~MAISON~~  
~~MAISON~~  
Sibing  
Maison / ~~MAISON~~

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB2220.323.V29
		Date-	
		28/10/2023	

ENDS

END 1 TAPPING PADS WELDING: Operator (Name&sign):

N/A

END 1 TAPPING PADS WELDING: Operator (Name&sign):

Nokuluzga D. Khus



DTR30223319/2 Carshell Assembly TC


Rev.  
29

Project: PRASA

Date-  
28/10/2023

SI.CB2220.323.V29

## TC BRACKET INSTALLATION



## QUANTITIES (TC)

RHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	4	✓	
	C	8	✓	
	D	12	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	5	✓	
	D	4	✓	

## ROOF ENDS:

CRAILS 2 OFF END 2  
EARTH BUSH 4 OFF END 2VERIFICATION BY: LSB

LHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	8	✓	
	C	4	✓	
	D	6	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	4	✓	
	D	2	✓	

## ROOF ENDS:

CRAILS 2 OFF END 2  
EARTH BUSH 4 OFF END 2VERIFICATION BY: LSB





DTR30223319/2 Carshell Assembly TC


Rev.  
29

Date-

28/10/2023

Project: PRASA


SI.CB2220.323.V29



Take measurement close to radius




Measurement positions on roof rail and sidewall omega corner



Reinforcement area measurement positions on roof reinforcement area



Measurement positions on sidewall and sides corner



Take measurement close to radius



DTR30223319/2 Carshell Assembly TC


Rev.  
29

Project: PRA5A


Date

SI.CB2220.323.V29




28/10/2023



Take measurement close to radius



Detail C





DTR30223319/2 Carshell Assembly TC

Rev.


29

Project: PRASA


Date-

28/10/2023

SI.CB2220.323.V29


BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3293	3296	3	-
B	3296	3296	0	-
C	3298	3295	3	-
D	3268	3267	1	-
E	3268	3267	1	-
F	3296	3295	1	-
G	3298	3295	3	-
H	3263	3267	4	-
I	3267	3270	3	-
J	3298	3297	1	-
K	3298	3298	0	-
L	3268	3268	0	-
M	3300	3298	2	-





### AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3294	3293	1	2593
B	3294	3292	2	2589
C	3298	3296	2	2589
D	3268	3270	2	2589
E	3267	3269	2	2594
F	3291	3293	2	2590
G	3298	3295	3	2592
H	3267	3270	3	2592
I	3267	3270	3	2594
J	3299	3302	3	2595
K	3298	3299	1	2595
L	3262	3266	4	2595
M	3300	3296	4	2595

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB2220.323.V29
		Date-	
		28/10/2023	

### Specifications of Details for CBS measurement



DOOR 1 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2231
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2231
B	234 to 236	234
C	234 to 236	236
D	794 to 796	795
E	794 to 796	795

DOOR 3 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2230
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 1 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2231
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2230
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 3 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2230
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795



DTR30223319/2 Carshell Assembly TC

Rev.  
29

Project: PRASA


Date-

28/10/2023

SI.CB2220.323.V29

## Specifications of Details for CBS measurement

End #2



End #1


Doors diagonal D1-D2 maximum difference ≤ 4 mm

	#1	#2	#3
D1	2549	2548	2549
D2	2548	2546	2547
D1-D2	1	2	2

Doors length - 1672 ±3mm

	#1	#2	#3
HIGHER DIMENSION	1670	1671	1672
CENTRAL DIMENSION	1672	1672	1671
LOWER DIMENSION	1670	1671	1671

End #1



LEFT SIDE


End #2

Diagonal da portaz - diferença D1-D2 ≤ 4 mm

	#1	#2	#3
D1	2549	2548	2547
D2	2547	2546	2548
D1-D2	2	2	1

Vão de Portas - 1672 ±3mm  
Doors length - 1672 ±3mm

	#1	#2	#3
DIMENSÃO SUPERIOR	1671	1670	1672
HIGHER DIMENSION	1670	1671	1671
CENTRAL DIMENSION	1671	1670	1670
LOWER DIMENSION	1671	1670	1670

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRA5A
		Date-	
		28/10/2023	

Specifications of Details for CBS measurement

Dye penetrant test

Dye-penetration test to be performed by quality personnel




Item	Description of the issue	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)



II.2 - Check List REX

Check List Items

Item	Picture/Drawing	Description	Criteria/Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX			

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA	
		Date-		SI.CB2220.323.V29
		28/10/2023		

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!		16/02/2024	Leni	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)		16/02/24	Ntoko	
	NO GO	There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)				
		There are non-conformities Impact the quality of the product and there is no corrective action defined yet)				

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":					
Item	Description	Action	Responsible	Due date	Status

Operations

Quality



APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

# SELF INSPECTION SHEET

**CONFIDENTIAL INFORMATION**

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

**APPLICATION REFERENCE**

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?
				TC	MC	MS	MS	MS	TC		
DT00000223319	AD00001238963	DT00000223319 Carshell Assembly TC	CB2230	X					X	PRA:CB2230.DT00000223319.V20	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	06/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Tharyani Mathegu	06/04/2018
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	30/5/2018
			CHECKER	Nosizo Pindela	30/5/2018
			REVISED BY	Nosizo Pindela	30/5/2018
2	05/07/2018	Certain dimensional checks moved to CB1220	APPROVER	Itumeleng Modiba	05/07/2018
			CHECKER	Nosizo Pindela	05/07/2018
			COMPILER	Ramokone Motama	05/07/2018
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019
			CHECKER	Nosizo Pindela	24/01/2019
			REVISED BY	Vanessa Ntuli	24/01/2019
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			COMPILER	Nosizo Pindela	13/03/2019
7	17/09/2019	Added Cab Fire Barrier Flatness Measurements	APPROVER	Itumeleng Modiba	17/09/2019
			CHECKER	Nosizo Pindela	17/09/2019
			COMPILER	Nosizo Pindela	17/09/2019
10	20/09/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	20/09/2019
			CHECKER	Nosizo Pindela	20/09/2019
			COMPILER	Nosizo Pindela	20/09/2019
15	28/01/2021	New Baseline 10.2.6	APPROVER	Timothy Maimela	28/01/2021
			CHECKER	Bongane Masina	28/01/2021
			COMPILER	Bongane Masina	28/01/2021
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			COMPILER	Bongane Masina	19/04/2021
25	20/04/2022	New Baseline change 10.3.1	APPROVER	Collins Mbombhi	20/02/2022
			CHECKER	Andani Muthelo	20/02/2022
			COMPILER	Andani Muthelo	20/02/2022
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mbombhi	14/06/2022
			CHECKER	Andani Muthelo	
			COMPILER	Andani Muthelo	
27	27/07/2022	Threshold measurements addition	APPROVER	Collins Mbombhi	26/07/2022
			CHECKER	Andani Muthelo	
			COMPILER	Andani Muthelo	
28	19/10/2022	Addition of traceability for sealant application	APPROVER	Collins Mbombhi	19/10/2022
			CHECKER	Ntokoza Zwane	
			COMPILER	Amogelang Mohlampe	
29	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023
			CHECKER	Ntokoza Zwane	
			COMPILER	Amogelang Mohlampe	
30	06/11/2023	Added threshold traceability for boiler makers and welders	APPROVER	Tyson Ngobeni	06/11/2023
			CHECKER	Andani Muthelo	
			COMPILER	Ntokoza Zwane	
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
212	TC	EMMANUEL 410478	18/02/24	SI.CB2230.324.V29	12



DT00000223319 Carshell Assembly TC

Rev.  
30

Date-

06/11/2023

Project: PRASA

SI.CB2230.324.V29

Carro  
Car:


NCR:

Work station:

CB2230



Safety Related



## I - Documentation and Instruments

## I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK		Signature/Date (Operations)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4	TC2						
DT00000223319							30		✓	N/A	ENMANUEL 18/02/24	21/02/24

## I.2 - Instruments Control

## Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Validation	Calibration or Verification Validation Date	OK		Signature/Date (Operations)	Signature/Date (Quality)
TUBER	22713	26/06/24	✓		Kgoko 18/02/24	21/02/24
Measuring Tape	G1B0314	05/04/24	✓			21/02/24
Combination Square	C1B58072	29/04/24	✓			21/02/24

## 1.3 Consumables

## Welding Consumable Control - Used for Special Process


Filler Material	Heat Number	Welding Process	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308L	299687	Tig	✓		ENMANUEL	21/02/24
ER 308Li	310180	Mig	✓		ITAM 18/02/24	21/02/24

## II - Control Activities of Production

### II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Operations)	Signature/Date (Quality)						
01	N/A	Assembly according to Instruction Engineering n° DT00000223319	DT00000223319	✓	NHOKO 18/02/24	18/02/24						
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓	EMMANUEL 18/02/24	18/02/24						
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 DTD0000210675	✓	THAM EMMANUEL 18/02/24	18/02/24						
04	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓	EMMANUEL 18/02/24	18/02/24						
05	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓	EMMANUEL THAM 18/02/24	18/02/24						
06	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: <table><tr><td>Temperature Min - Max (1)</td><td>Min-Max</td><td>10°C - 35°C</td></tr><tr><td>Relative humidity Min - Max (1)</td><td>Min-Max</td><td>25% - 80%</td></tr></table>	Temperature Min - Max (1)	Min-Max	10°C - 35°C	Relative humidity Min - Max (1)	Min-Max	25% - 80%	Sealant Batch No: 15870-03 Exp Date: 1/02/24  Actuals Temperature: 31°C Humidity: 52%	✓	LEATO 18/02/24	18/02/24
Temperature Min - Max (1)	Min-Max	10°C - 35°C										
Relative humidity Min - Max (1)	Min-Max	25% - 80%										
07	N/A	Verification of sealant application in regions of roof and sideframe finishers.	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps, cracks, damage and debris (flashes, dirt, dust)  Refer to Annexure B	✓	LEATO 18/02/24	18/02/24						

VIEW A





**END 1  
SEALANT**

OPERATOR  
(Name & sign):

Lerato (Signature)

OPERATOR  
(Name & sign):

Lerato (Signature)



**END 2 SEALANT  
(VIEW C)**


OPERATOR  
(Name & sign):

Lerato (Signature)

OPERATOR  
(Name & sign):

OPERATOR  
(Name & sign):

Lerato (Signature)



**Area D,E,F,G,H,I**

Operator(Name & sign):

LHS  
DIEFGENE

RHS  
DIEFGENE

Operator (Name & sign):

Blaze Bailem

Operator (Name & sign):

Buhle

Buhle


Operator (Name & sign):

Operator (Name & sign):

Operator (Name & sign):


## Specifications of Details for CBS measurement CB2230

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm.  
Record the maximum and minimum value found and indicate the corresponding region.



# Specifications of Details for CBS measurement CB2230

Specified Camber for car out of jlg is 16mm (-0mm + 2mm)




## MEASURED CAMBER VALUES

RIGHT 16

LEFT 16

# Specifications of Details for CBS measurement CB2230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



## MEASURED TWIST VALUES END 1

LATERAL

0

LONGITUDINAL

1

## MEASURED TWIST VALUES END 2


LATERAL

0


LONGITUDINAL

1

**Details for measuring on the CB1230 stage, after completion of activities**




**Detail C**





# Specifications of Details for CBS measurement



2589 to 2595mm

A	2591
B	2589
C	2595
D	2593
E	2591
F	2589
G	2589
H	2591
I	2595
J	2594
K	2591
L	2592
M	2589
N	2591
O	2595



## Threshold verification

Nominal value :38

Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	39	38	39	39	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
39	38	38	38	38	38

BOILER MAKER:

MTHOKO


WELDER:

THAMI


### Specifications of Details for CBS measurement

Measure the flatness on the Cab Fire Barrier after installation and welding. Measure positions A, B, C and D using 1000mm flatness ruler and taper gauge.

Specified Maximum Flatness deviation on Cab Fire Barrier = 2mm



Measured Values			
	Minimum	Maximum	Deviation
A	9.8	10.1	0.2
B	10.3	10.5	0.2
C	10.1	10.8	0.7
D	9.6	9.8	0.2





DT00000223319 Carshell Assembly TC

Rev.  
30Date-  
06/11/2023

Project: PRASA

SI.CB2230.324.V29

**Dye penetrant test**

Dye-penetration test to be performed by quality personnel



Item	Description of the Issue	OK	Signature/Date (Operations)	Signature/Date (Quality)

**II.2 - Check List REX****Check List Items**

Item	Picture/Drawing	Description	Criteria/Record	OK			Signature/Date (Team Leader)	Signature/Date (Quality Technician)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX					



DT00000223319 Carshell Assembly TC

Rev.  
30

Date-

06/11/2023

Project: PRASA

SI.CB2230.324.V29

## Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT		GO	If activities are not complete, the missing activities must not impact the next stage!	18/03/24	Samuel	
			Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	18/02/24	Andoni	
			There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)			
			There are non-conformities impact the quality of the product and there is no corrective action defined yet)			

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Action	Responsible	Due date	Status

Operations

Quality