

GIBELA

2024 -02- 2 1

CONTROLLED COPY

GIBELA

PRASA PROJECT




SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION


This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
			TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	1	1	1	1		PRA.FT1140.04	YES
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	<input checked="" type="checkbox"/>				1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>										
<input type="checkbox"/>										
<input type="checkbox"/>										

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2/11/2020	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2/11/2020
			CHECKER	SIMON MOKOENA	2/11/2020
			COMPILER	COMFORT MALATJI	2/11/2020
8	9/13/2021	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	9/13/2021
			CHECKER	RATAU EDISON	9/13/2021
			COMPILER	TSAKANI KHOSA	9/13/2021
9	5/31/2022	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	5/31/2022
			CHECKER	HAZEL MGIBA	5/31/2022
			COMPILER	RATAU EDISON	5/31/2021

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
TS209	TC1	Gordness	21/02/24	SI.FT1140.52	01/08


	<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>	Rev:09	Project: PRASA	SI.FT1140.52
		Date: 2022/05/31		


Car:	NCR:	Work Station: FT1140
------	------	----------------------




















I - Document and Instrument Control




















I.1 - Documents control									
Document	T01	M1	M2	M3	M4	T02	Revision	Remark	Signature/Date
PRA.FT1140.04	✓								✓
PRA.FT1140.05									
PRA.FT1140.05									


I.2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)									
Instruments description	Serial number		Calibration or Verification Validation Date		OK		Signature/Date		
Measuring Tape	GIBTA 0276		26/10/23-26/10/24		✓		 21/02/24		
Varier Camiper	GIBVR 0056		06/06/23-06/06/24		✓				
Torque Wrench 530NM	A9630053		21/12/23-21/12/24		✓				
Torque Wrench 320NM	A9650029		21/12/23-21/12/24		✓				
Torque Wrench 35NM	D2511023		19/12/23-19/12/24		✓				
Torque Wrench 150NM	D28622009		19/12/23-19/12/24		✓				
Torque Wrench 17NM	D2861617		19/12/23-19/12/24		✓				



	<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09	Project: PRASA	SI.FT1140.52										
			Date: 2022/05/31												
II - Self Inspection - Items to Check															
II.1 - Items to Check															
Item	Picture/Sketch	Description	Criteria/Record	OK	Signature/Date										
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓	 21/02/24										
02		Check underframe pipe system Air tightness Test performance according to WI PRA.FT1130.15.	The test was performed and no leak was observed Initial pressure (IP): 10.0 bar Final pressure (FP): 10.0 bar FP - IP = 0.0 bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0,2 bar	✓	 21/02/24										
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		✓	 21/02/24										
04		Measurement inspection was done with car on condition AWO and the rail leveled. (The load cells system must be leveled and calibrated)	Calibration Validation Data 19/12/23	✓	 21/02/24										
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment. (Any simulated weight, add on pending list)	<table border="1"> <thead> <tr> <th>EQUIPMENT DESCRIPTION</th> <th>WEIGHT (kg)</th> </tr> </thead> <tbody> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </tbody> </table>	EQUIPMENT DESCRIPTION	WEIGHT (kg)									✓	 21/02/24
EQUIPMENT DESCRIPTION	WEIGHT (kg)														
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		✓	 21/02/24										
07		Measuremet recorded with empty suspension and loaded are on conformity with tolerances of the project		✓	 21/02/24										
08		All levelling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓	 21/02/24										



		<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09	Projet: PRASA	SI.FT1140.52
				Date: 2022/05/31		
Item	Picture/Sketch	Description	Criteria/Record	OK	NO	Signature/Date
09		Check that the leveling rods are torqued and have torque marker.		✓		 21/02/24
10		The difference of weight between the left and right wheels of each axis, must be $\leq 4\%$. (Verify on the T&C equipment if all arrows are in green).		✓		 21/02/24
11		Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of $\leq 4\%$.		✓		 21/02/24
12		1 - Record shims thickness used on rod 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I 0 II 8 III 0	✓		 21/02/24
13		Pivot fixation	1- M20 x 90 screws with application of torque according to PRA.FT1140.04 / 05	✓		 21/02/24
14		FOR TC CARS F = Height of the center of Automatic coupler F = 895mm (+5/-10mm) (Using levelled rail)	TC CAB #1 <u>897</u> mm	✓		 21/02/24
15		FOR TC CARS Height of Eurobalise Antenna = 205mm(+/-10mm) (Using levelled rail)	TC CAB #1 = <u>198</u> mm	✓		 21/02/24
16		Check pantograph piping air tightness. Test performance according to Vri PRA.FT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings. -Room piping connection fittings(Roof arch and door trimming)			N/A
17		Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO			N/A
18		Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO	✓		 21/02/24





SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

2022/05/31

Projel:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE					
		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'II											A'I
AIR SPRING HEIGHT (FULL)	min 254 max 261	AII		254	255	251	244	257	253	260	257		AI
FLOOR COVERING HEIGHT	min 1096 max 1116	EII											EI
AIR SPRING PRESSURE	≤ 0.3 (Ci - Ci)	CI		3.56	3.50	3.42	3.37	3.60	3.58	3.85	3.51		CI
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3											D1
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4											D2
PIVOT VERTICAL GAP	min 25 max 32	KII											KI
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Ai - Ai)	JII											JI
QTY OF TURNS OF LEVELLING ROD	N/A	XII											XI
SHIMS OF ANTI-ROLL BAR	N/A	YII											YI
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'III											A'IV
AIR SPRING HEIGHT (FULL)	min 254 max 261	AIII		256	257	256	252	252	255	259	251		AIV
FLOOR COVERING HEIGHT	min 1096 max 1116	EIII											EIV
AIR SPRING PRESSURE	≤ 0.3 (Ov - Oi)	OII		2.71	2.67	2.91	2.98	2.60	2.70	2.71	2.8		OIV
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5											D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6											D8
PIVOT VERTICAL GAP	min 25 max 32	KIII											KIV
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Av - Av)	JIII											JIV
QTY OF TURNS OF LEVELLING ROD	N/A	XIII											XIV
SHIMS OF ANTI-ROLL BAR	N/A	YIII											YIV

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW

GOOD LOWER HIGHER

✓ ↓ ↑

WEIGHT COMPENSATION

EQUIPMENT

WEIGHT



EQUIPMENT

WEIGHT

SECONDARY MEASUREMENTS (ONLY TC CARS)

AUTOMATIC COUPLER HEIGHT

ANTENNA HEIGHT



GIBELQ


2024 -02- 2 1

CONTROLLED COPY


DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	END#1												
		LEFT SIDE						RIGHT SIDE						
		6	5	4	3	2	1	1	2	3	4	5	6	
AIR SPRING HEIGHT (EMPTY)	N/A	A'ii											A'i	
AIR SPRING HEIGHT (FULL)	mh 254 max 261	Aii											Ai	
FLOOR COVERING HEIGHT	mh 1096 max 1116	Eii											Ei	
AIR SPRING PRESSURE	± 0.3 (Qi - Qi)	Cii											Ci	
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3											D1	
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4											D2	
PIVOT VERTICAL GAP	mh 25 max 32	Kii											Ki	
PIVOT LATERAL STOP GAPS DIFFERENCE	± 4 (xi - x)	Jii											Ji	
QTY OF TURNS OF LEVELLING ROD	N/A	Xii											Xi	
SHIMS OF ANTI-ROLL BAR	N/A	Yii											Yi	
DESCRIPTION	TOLERANCE		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'iii												A'iv
AIR SPRING HEIGHT (FULL)	mh 254 max 261	Aiii												Aiv
FLOOR COVERING HEIGHT	mh 1096 max 1116	Eiii												Eiv
AIR SPRING PRESSURE	± 0.3 (Qv - Qi)	Ciii												Civ
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5												D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6												D8
PIVOT VERTICAL GAP	mh 25 max 32	Kiii												Kiv
PIVOT LATERAL STOP GAPS DIFFERENCE	± 4 (xv - xv)	Jiii												Jiv
QTY OF TURNS OF LEVELLING ROD	N/A	Xiii												Xiv
SHIMS OF ANTI-ROLL BAR	N/A	Yiii												Yiv

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW		
GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TC CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		




BOGIE END#1




BOGIE END#2

Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM		THEORETICAL VALUES											
		TCL CAR		M4 CAR		M3 CAR		M2 CAR		M1 CAR		M0 CAR	
		TBox	TBit	M01	M02	M01	M02	M01	M02	M01	M02	M01	M02
Pivot lateral stop gap difference [mm]	Jn-Jn+1 (1±h)	Fig. 4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4
Air Spring height [mm]	A _n (1±h)	Fig. 5	255 ⁺³ ₋₃	255 ⁺³ ₋₃	255 ⁺³ ₋₃	255 ⁺³ ₋₃	255 ⁺³ ₋₃	255 ⁺³ ₋₃	255 ⁺³ ₋₃	255 ⁺³ ₋₃	255 ⁺³ ₋₃	255 ⁺³ ₋₃	255 ⁺³ ₋₃
Air spring pressure at AWO [Bar]	C _n (1±h)	Fig. 5	3,76 (Ref.)	2,87 (Ref.)	2,83 (Ref.)	3,02 (Ref.)	2,91 (Ref.)	3,07 (Ref.)	2,85 (Ref.)	2,83 (Ref.)	2,87 (Ref.)	2,83 (Ref.)	2,83 (Ref.)
	C _n -C _n C _n -C _n		0,3 Mbx (Ref.)	0,3 Mbx (Ref.)	0,3 Mbx (Ref.)	0,3 Mbx (Ref.)	0,3 Mbx (Ref.)	0,3 Mbx (Ref.)	0,3 Mbx (Ref.)	0,3 Mbx (Ref.)	0,3 Mbx (Ref.)	0,3 Mbx (Ref.)	0,3 Mbx (Ref.)
Primary Suspension gap [mm]	D ₁ : D ₃	Fig. 6	35 ⁺³ ₋₃	35 ⁺³ ₋₃	35 ⁺³ ₋₃	35 ⁺³ ₋₃	35 ⁺³ ₋₃	35 ⁺³ ₋₃	35 ⁺³ ₋₃	35 ⁺³ ₋₃	35 ⁺³ ₋₃	35 ⁺³ ₋₃	35 ⁺³ ₋₃
	D ₂ : D ₄												
	D ₃ : D ₅												
Carbody Floor height [mm]	E _n (1±h)	Fig. 7	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀
Bolster height [mm]	N _n (1±h)	Fig. 7	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃
Coupling End height [mm]	F ₁	Fig. 8	895 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)
	F ₂	Fig. 9	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)
Pivot Vertical gap [mm]	K _n	Fig. 10	30 ⁺³ ₋₃	30 ⁺³ ₋₃	30 ⁺³ ₋₃	30 ⁺³ ₋₃	30 ⁺³ ₋₃	30 ⁺³ ₋₃	30 ⁺³ ₋₃	30 ⁺³ ₋₃	30 ⁺³ ₋₃	30 ⁺³ ₋₃	30 ⁺³ ₋₃


2024 -02- 2 1
CONTROLLED COPY

	<h1>SELF INSPECTION</h1> <h1>INDUSTRIAL QUALITY</h1>	Rev:09	Projeto: PRASA	SI.FT1140.52
		Date:		
		2022/05/31		

Leveling report from Production (Final measurements after Levelling and Weighing fine)

References for secondary suspension empty
A'n Air spring height empty



References for secondary suspension full
An Air spring height
Bn Difference between measurement A'n and An
En Floor covering height
Cn Air spring pressure
Dn Primary suspension
Kn Pivot Vertical gap
Jn Pivot Lateral stop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 233	A'ii 233	A'iii 239	A'iv 241
An	254 to 261	Ai 258	Ai 257	Aii 258	Aiv 256
Bn = An - A'n	N/A	Bi 25	Bi 24	Bii 19	Biv 15
En	1106 ±10 mm	Ei 1107	Eii 1103	Eiii 1114	Eiv 1104
Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ci 3.52	Ci 3.57	Cii 2.82	Civ 2.81
Cn - Cn+1	Difference ≤ 0,3	Ci - Cii 0,05		Cii - Civ 0,01	
Gauge serial number	N/A	51B05875	51B05875	51B05875	51B05875
Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	D1 44.34	D3 43.82	D5 44.99	D6 46.29
		D2 44.50	D4 43.91	D5 45.40	D7 45.72
Kn	25 to 45	K1 33.65		K5 35.91	
Jn	Difference ≤ 4	Ji 26.26	Jii 25.05	Jiii 25.58	Jiv 25.25


(*) Reference, only include values, isn't approval criteria.

Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb2	Mb1	Mb1	Mb1	Tbin	Tbex
D=	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb2	Mb1	Mb1	Mb1	Tbin	Tbex
C=	3,76	2,82	2,87	2,83	3,02	2,91	3,07	2,85	2,83	2,87	2,83	3,76



Weighting report from Test and Commissioning (Final measurements after Levelling and Weighing fine)



	Front Bogie [Tons]	Rear Bogie [Tons]	Longitudinal Imbalance [‰]	Criteria Longitudinal Imbalance $\leq 10^{-4}$
TC1	18.57	15.62	8.65%	PASS
	Weight Measured [Tons]	Weight Predicted [Tons]	Weight Difference [‰]	Criteria MinDeltaMax
	34.19	34.42	0.68%	1.62%
	Weight Measured vs Predicted			PASS

[illegible]