

GIBELQ

GIBELQ

2024-02-28

CONTROLLED COPY


PRASA PROJECT

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION




This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE

















MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
			TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	<input checked="" type="checkbox"/>	1	1	1		PRA.FT1140.04	YES
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1				1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>										
<input type="checkbox"/>										
<input type="checkbox"/>										


REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2020/02/11	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2020/02/11
			CHECKER	SIMON MOKOENA	2020/02/11
			COMPILER	COMFORT MALATJI	2020/02/11
8	2021/09/13	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	2021/09/13
			CHECKER	RATAU EDISON	2021/09/13
			COMPILER	TSAKANI KHOSA	2021/09/13
9	2022/05/31	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	2022/05/31
			CHECKER	HAZEL MGIBA	2022/05/31
			COMPILER	RATAU EDISON	2021/05/31

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
TS 211	M4	GOODNESS	29/02/24	SI.FT1140.52	01/08


	<h2 style="margin: 0;">SELF INSPECTION INDUSTRIAL QUALITY</h2>		Rev:09	Projet: PRASA	SI.FT1140.52						
			Date: 5/31/2022								
Car:	NCR:		Work Station FT1140								
 Safety Related											
I - Document and Instrument Control											
I.1 - Documents control											
Document	TC1	M1	M2	M3	M4	TC2	Revision	Remark	OK	Signature/Date	
PRA.FT1140.04											
PRA.FT1140.05					X						
PRA.FT1140.05											
I.2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)											
Instruments description	Serial number					Calibration or Verification Validation Date		OK	Signature/Date		
Measuring Tape	GIBTA 0276					26/10/23-26/10/24		✓	28/03/24 		
Vernier Caliper	GIBVR 0056					06/06/23-06/06/24		✓			
Torque Wrench 35MM	D2511023					19/12/23-19/12/24		✓			
Torque Wrench 150MM	D28622609					19/12/23-19/12/24		✓			
Torque Wrench 320MM	A9650027					21/12/23-21/12/24		✓			



	<h1 style="text-align: center;">SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09	Project: PRASA	SI.FT1140.52								
			Date:										
			5/31/2022										
II - Self Inspection - Items to Check													
II.1 - Items to Check													
Item	Picture/Sketch	Description	Criteria/Record	OK	Signature/Date								
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓	 29/02/24								
02		Check underframe pipe system Air tightness. Test performance according to WI PRA.FT1130.15.	The test was performed and no leak was observed. Initial pressure (IP): 1.96 bar Final pressure (FP): 0.92 bar FP - IP = 0.04 bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0,2 bar	✓	 29/02/24								
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		✓	 29/02/24								
04		Measurement inspection was done with car on condition AWD and the rail levelled. (The load cells system must be levelled and calibrated)	Calibration Validation Date 19/12/24	✓	 29/02/24								
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment. (Any simulated weight, add on pending list)	<table border="1"> <thead> <tr> <th>EQUIPMENT DESCRIPTION</th> <th>WEIGHT (kg)</th> </tr> </thead> <tbody> <tr> <td>GARINCOY</td> <td>310</td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </tbody> </table>	EQUIPMENT DESCRIPTION	WEIGHT (kg)	GARINCOY	310					✓	 29/02/24
EQUIPMENT DESCRIPTION	WEIGHT (kg)												
GARINCOY	310												
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		✓	 29/02/24								
07		Measurmet recorded with empty suspension and loaded are on conformity with tolerances of the project.		✓	 29/02/24								
08		All leveling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓	 29/02/24								



GIBELQ		SELF INSPECTION INDUSTRIAL QUALITY		Rev:09	Date: 5/31/2022	Project: PRASA	SI.FT1140.52
09			Check that the levelling rods are torqued and have torque marker.		✓		 29/02/24
10			The difference of weight between the left and right wheels of each axis, must be $\leq 4\%$. (Verify on the T&C equipment if all arrows are in green).		✓		 29/02/24
11			Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of $\leq 4\%$.		✓		 29/02/24
12			1 - Record shims thickness used on rod. 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I 0 II 0 III 0 IV 0	✓		 29/02/24
13			Pivot fixation	1- M20 x 90 screws with application of torque according to PRA.FT1140.04 / 05	✓		 29/02/24
14			FOR TC CARS F = Height of the center of Automatic coupler F = 895mm (+5 / -10mm) (Using levelled rail)	TC CAB #1 = _____ mm	✗		M/A
15			FOR TC CARS Height of Eurobalise Antenna = 205mm(+/-10mm) (Using levelled rail)	TC CAB #1 = _____ mm			M/A
16			Check pantograph piping air tightness. Test performance according to WI PRA.FT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings. -Room piping connection fittings(Roof arch and door trimming)			M/A
17			Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO			
18			Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO			





SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022



Project:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE					
		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A ^{II}											A ^I
AIR SPRING HEIGHT (FULL)	min 254 max 261	A ^{II}				255	249	261	256				A ^I
FLOOR COVERING HEIGHT	min 1096 max 1116	E ^{II}											E ^I
AIR SPRING PRESSURE	± 0.3 (Ci - Ci)	C ^{II}				2,64	2,51	2,86	2,76				C ^I
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₃											D ₁
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₄											D ₂
PIVOT VERTICAL GAP	min 25 max 32	K ^{II}											K ^I
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J ^I - J ^I)	J ^{II}											J ^I
QTY OF TURNS OF LEVELLING ROD	N/A	X ^{II}				1 1/2	1 1/2	1 1/2	1 1/4				X ^I
SHIMS OF ANTI-ROLL BAR	N/A	Y ^{II}											Y ^I
AIR SPRING HEIGHT (EMPTY)	N/A	A ^{III}											A ^{IV}
AIR SPRING HEIGHT (FULL)	min 254 max 261	A ^{III}				255	255	258	255				A ^{IV}
FLOOR COVERING HEIGHT	min 1096 max 1116	E ^{III}											E ^{IV}
AIR SPRING PRESSURE	± 0.3 (Ov - Ov)	C ^{III}				2,77	2,95	2,52	2,66				C ^{IV}
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₅											D ₇
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₆											D ₈
PIVOT VERTICAL GAP	min 25 max 32	K ^{III}											K ^{IV}
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J ^{IV} - J ^{IV})	J ^{III}											J ^{IV}
QTY OF TURNS OF LEVELLING ROD	N/A	X ^{III}				1 1/2	0	0	1 1/2				X ^{IV}
SHIMS OF ANTI-ROLL BAR	N/A	Y ^{III}											Y ^{IV}

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW		
GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TO CARGO)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		



GIBELQ

2024-02-29

CONTROLLED COPY



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projet:
PRASA



SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE					
		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A ^{II}											A ^I
AIR SPRING HEIGHT (FULL)	min 254 max 261	A ^{II}											A ^I
FLOOR COVERING HEIGHT	min 1096 max 1116	E ^{II}											E ^I
AIR SPRING PRESSURE	≤ 0.3 (C _{II} - C _I)	C ^{II}											C ^I
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₃											D ₁
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₄											D ₂
PIVOT VERTICAL GAP	min 25 max 32	K ^{II}											K ^I
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J _{II} - J _I)	J ^{II}											J ^I
QTY OF TURNS OF LEVELLING ROD	N/A	X ^{II}											X ^I
SHIMS OF ANTI-ROLL BAR	N/A	Y ^{II}											Y ^I
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A ^{III}											A ^{IV}
AIR SPRING HEIGHT (FULL)	min 254 max 261	A ^{III}											A ^{IV}
FLOOR COVERING HEIGHT	min 1096 max 1116	E ^{III}											E ^{IV}
AIR SPRING PRESSURE	≤ 0.3 (C _{IV} - C _{III})	C ^{III}											C ^{IV}
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₅											D ₇
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₆											D ₈
PIVOT VERTICAL GAP	min 25 max 32	K ^{III}											K ^{IV}
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J _{IV} - J _{III})	J ^{III}											J ^{IV}
QTY OF TURNS OF LEVELLING ROD	N/A	X ^{III}											X ^{IV}
SHIMS OF ANTI-ROLL BAR	N/A	Y ^{III}											Y ^{IV}

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASUREMENTS BELOW

GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TO CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		



GIBELQ

2024-02-29

CONTROLLED COPY

Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM		THEORETICAL VALUES											
		TC1 CAR		M4 CAR		M1 CAR		M2 CAR		M3 CAR		TC2 CAR	
		TBext	TBint	MB1	MB2	MB1	MB2	MB1	MB2	MB1	MB2	TBint	TBext
Pivot lateral stop gaps difference [mm]	Fig. 4 Jn-Jn+1 [mm]	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4
Air Spring height [mm]	Fig. 5 A _n [mm]	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁
Air spring pressure at AWD [Bar]	Fig. 5 C _n (p=0)	3,76	2,82	2,83	2,91	3,02	2,91	2,85	3,07	2,83	2,87	2,83	3,76
	C ₁ -C ₄ C ₃₁ -C ₃₂	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.
	D ₃₁ D ₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃
	D ₃₂ D ₂ D ₃₃ D ₂ D ₃₄ D ₂	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃
Carbody Floor height [mm]	Fig. 7 E _n (p=0)	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀
Bolster height [mm]	Fig. 7 N _n (p=0)	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇
Coupling End height [mm]	Fig. 8 F ₁	895 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	895 (Ref.)	760 (Ref.)
	Fig. 9 F ₂	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)
Pivot Vertical gap [mm]	Fig. 10 K _n	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projet:
PRASA

SI.FT1140.52

Leveling report from Production (Final measurements after Levelling and Weighting fine)

References for secondary suspension empty

A'n Air spring height empty

References for secondary suspension full


An Air spring height
Bn Difference between measurement A'n and An
En Floor covering height
Cn Air spring pressure
Dn Primary suspension
Kn Pivot Vertical gap
Jn Pivot Lateral stop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 243	A'ii 243	A'iii 242	A'iv 241
An	254 to 261	Ai 260	Aii 259	Aiii 256	Aiv 259
Bn = An - A'n	N/A	Bi 17	Bii 16	Biii 14	Biv 18
En	1106 ±10 mm	Ei 1115	Eii 1113	Eiii 1114	Eiv 1110
Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ci 2,74	Cii 2,69	Ciii 2,76	Civ 2,70
Cn - Cn+1	Difference ≤ 0,3	Ci - Cii 0,05		Ciii - Civ 0,16	
Gauge serial number	N/A	G1B05875	G1B05875	G1B05875	G1B05875
Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	D1 45,17	D3 45,25	D5 45,74	D6 45,95
		D2 45,40	D4 45,61	D5 45,80	D7 45,88
Kn	25 to 45	Ki 34,47		Kii 33,31	
Jn	Difference ≤ 4	Ji 24,21	Jii 25,28	Jiii 24,03	Jiv 25,45

(*) Reference, only include values, isn't approval criteria.

Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	Tbin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Tbin	Tbex	
D=	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	Tbin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Tbin	Tbex	
C=	3,76	2,82	2,87	2,83	3,02	2,91	3,07	2,85	2,83	2,87	2,83	3,76



Weighting report from Test and Commissioning (Final measurements after Levelling and Weighting fine)

GIBELQ

2024-02-29

CONTROLLED COPY



Gibela Rail Transport Consortium RF (Pty)
Ltd
2 Shosholozu Avenue
Dunmottar X7
Ekurhuleni, 1590, South Africa
Reception: +27 (0)10 600 0651

TRAIN SET 211

PCDB WEIGHING REPORT

M4	Balance across front and rear bogies		Front Bogie [Tons]	Rear Bogie [Tons]	Longitudinal Imbalance [%]	Criteria Longitudinal Imbalance $\leq 3\%$
	Weight Measured vs Predicted		17.83	17.79	0.06%	PASS
			Weight Measured [Tons]	Weight Predicted [Tons]	Weight Difference [%]	Criteria Min-Difference
			35.82	35.95	0.36%	1.36% PASS

Name		Test Participants	
Puley Zanele		Signature	Date
Company		Department	
Gibela		EOC	01 March 2024