



CONFIDENTIAL INFORMATION




This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.









APPLICATION REFERENCE












MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
			TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	1	1	1	1		PRA.FT1140.04	YES
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1				1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>										
<input type="checkbox"/>										
<input type="checkbox"/>										

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2/11/2020	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2/11/2020
			CHECKER	SIMON MOKOENA	2/11/2020
			COMPILER	COMFORT MALATJI	2/11/2020
8	9/13/2021	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	9/13/2021
			CHECKER	RATAU EDISON	9/13/2021
			COMPILER	TSAKANI KHOSA	9/13/2021
9	5/31/2022	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	5/31/2022
			CHECKER	HAZEL MGIBA	5/31/2022
			COMPILER	RATAU EDISON	5/31/2021

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
TS 214	ma	Khunyana	17/03/2024	SI.FT1140.52	01/08

	<h1 style="margin: 0;">SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09	Project: PRASA	SI.FT1140.52						
			Date:								
			5/31/2022								
Cart:		NCR:		Work Station: FT1140							
 Safety Related											
I - Document and Instrument Control											
L1 - Documents control											
Document	TC1	M1	M2	M3	M4	TC2	Revision	Remark	OK	NOK	Signature/Date
PRA.FT1140.04											
PRA.FT1140.05			✓						✓		MPL 17/03/24
PRA.FT1140.06											
L2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)											
Instruments description	Serial number		Calibration or Verification Validation Date		OK	NOK	Signature/Date				
Measuring Tape	GIBTA 028		23/01/23-23/01/24		✓		 17/03/24				
Vernier Calliper	GIBUR 0050		21/11/22-22/11/24		✓						
Torque Wrench 30N.m	A9630053		21/08/23-21/08/24		✓						
Torque Wrench 150N.m	B7217566		07/08/23-07/08/24		✓						
Torque Wrench 35N.m	D2511023		07/08/23-07/08/24		✓						

	<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09	Projet: PRASA	SI.FT1140.52											
			Date:													
			5/31/2022													
II - Self Inspection - Items to Check																
II.1 - Items to Check																
Item	Picture/Sketch	Description	Criterias/Record	OK	Not OK	Signature/Date										
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓		MOY 17/03/24										
02		Check underframe pipe system Air tightness Test performance according to WI PRA.FT1130.15.	The test was performed and no leak was observed. Initial pressure (IP): 1.0 bar Final pressure (FP): 0.87 bar FP - IP = 0.13 bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0.2 bar	✓		MOY 17/03/24										
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		✓		MOY 17/03/24										
04		Measurement inspection was done with car on condition AWD and the rail levelled. (The load cells system must be levelled and calibrated)	Calibration Validation Date 17/12/22	✓		MOY 17/03/24										
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment. (Any simulated weight, add on pending list)	<table border="1"> <thead> <tr> <th>EQUIPMENT DESCRIPTION</th> <th>WEIGHT (kg)</th> </tr> </thead> <tbody> <tr> <td>GANGWAY</td> <td>360</td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </tbody> </table>	EQUIPMENT DESCRIPTION	WEIGHT (kg)	GANGWAY	360							✓		MOY 17/03/24
EQUIPMENT DESCRIPTION	WEIGHT (kg)															
GANGWAY	360															
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		✓		MOY 17/08/24										
07		Measurement recorded with empty suspension and loaded are on conformity with tolerances of the project.		✓		MOY 17/03/24										
08		All levelling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓		MOY 17/03/24										

		<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09 Date: 5/31/2022		Projet: PRASA		SI.FT1140.52	
Item	Picture/Sketch	Description	Criteria/Remark	OK	NG	Signature/Date			
09		Check that the leveling rods are torqued and have torque marker.		✓		MOL 17/02/24			
10		The difference of weight between the left and right wheels of each axis, must be ≤ 4% (Verify on the T&C equipment if all arrows are in green)		✓		MOL 17/03/24			
11		Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of ≤ 4%.		✓		MOL 17/03/24			
12		1 - Record shims thickness used on rod. 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I 0 II 0 III 0 IV 0	✓		MOL 17/03/24			
13		Pivot fixation	1- M20 x 90 screws with application of torque according to PRA.FT1140.04 / 05	✓		MOL 17/03/24			
14		FOR TC CARS F = Height of the center of Automatic coupler F = 695mm (+5 / -10mm) (Using levelled rail)	TC CAB #1= _____ mm			N/A			
15		FOR TC CARS Height of Eurobalise Antenna = 205mm (+/-10mm) (Using levelled rail)	TC CAB #1= _____ mm			N/A			
16		Check pantograph piping air tightness. Test performance according to VII PRA.FT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings. -Room piping connection fittings(Roof arch and door trimming)	✓		MOL 17/03/24			
17		Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO	✓		MOL 17/03/24			
18		Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO	✓		MOL 17/01/24			

SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

Projet:
PRASA


5/31/2022

SI.FT1140.52


DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

		END#1													
		LEFT SIDE						RIGHT SIDE							
DESCRIPTION	TOLERANCE	A'II	6	5	4	3	2	1	1	2	3	4	5	6	A'I
AIR SPRING HEIGHT (EMPTY)	N/A	A'II													A'I
AIR SPRING HEIGHT (FULL)	min 254 max 261	A'II					257	255	251	256					A'I
FLOOR COVERING HEIGHT	min 1096 max 1116	EII													EI
AIR SPRING PRESSURE	≤ 0.3 (Ci - Qi)	CII					3.02	2.98	2.87	2.97					CI
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3													D1
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4													D2
PIVOT VERTICAL GAP	min 25 max 32	KII													KI
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (AI - A)	JII													Ji
QTY OF TURNS OF LEVELLING ROD	N/A	XII													Xi
SHIMS OF ANTI-ROLL BAR	N/A	YII													Yi
DESCRIPTION	TOLERANCE	A'III	6	5	4	3	2	1	1	2	3	4	5	6	A'IV
AIR SPRING HEIGHT (EMPTY)	N/A	A'III													A'IV
AIR SPRING HEIGHT (FULL)	min 254 max 261	A'III					256	256	256	256					A'IV
FLOOR COVERING HEIGHT	min 1096 max 1116	EIII													EIV
AIR SPRING PRESSURE	≤ 0.3 (Civ - Qiv)	CIII					2.81	2.79	2.75	2.74					CIV
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5													D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6													D8
PIVOT VERTICAL GAP	min 25 max 32	KIII													KIV
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Iv - Iii)	JIII													JIV
QTY OF TURNS OF LEVELLING ROD	N/A	XIII													XIV
SHIMS OF ANTI-ROLL BAR	N/A	YIII													YIV

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASUREMENTS BELOW		
GODD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TO CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		



BOGIE
END#1




BOGIE
END#2


DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

		END#1											
		LEFT SIDE						RIGHT SIDE					
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'II											A'I
AIR SPRING HEIGHT (FULL)	min 254 max 261	AII											AI
FLOOR COVERING HEIGHT	min 1096 max 1116	EII											EI
AIR SPRING PRESSURE	≤ 0.3 (QI - Q)	CII											CI
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3											D1
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4											D2
PIVOT VERTICAL GAP	min 25 max 32	KII											KI
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Ji - Ji)	JII											Ji
QTY OF TURNS OF LEVELLING ROD	N/A	XII											Xi
SHIMS OF ANTI-ROLL BAR	N/A	YII											Yi
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'III											A'IV
AIR SPRING HEIGHT (FULL)	min 254 max 261	AIII											AIV
FLOOR COVERING HEIGHT	min 1096 max 1116	EIII											EIV
AIR SPRING PRESSURE	≤ 0.3 (Qv - Qs)	CIII											CIV
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5											D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6											D8
PIVOT VERTICAL GAP	min 25 max 32	KIII											KIV
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Jv - Js)	JIII											JIV
QTY OF TURNS OF LEVELLING ROD	N/A	XIII											XIV
SHIMS OF ANTI-ROLL BAR	N/A	YIII											YIV

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW		
GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TO CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		



BOGIE
END#1



BOGIE
END#2

Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM		THEORETICAL VALUES											
		TCL CAR		M4 CAR		M1 CAR		M2 CAR		M3 CAR		TCL CAR	
		TBext	TBint	MB1	MB1	MB1	MB2	MB2	MB1	MB1	MB1	TBext	TBint
Pivot lateral stop gap difference [mm]	Fig. 4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4
Air Spring Height [mm]	Fig. 5	255 ⁺⁸ ₋₄	255 ⁺⁸ ₋₄	255 ⁺⁸ ₋₄	255 ⁺⁸ ₋₄	255 ⁺⁸ ₋₄	255 ⁺⁸ ₋₄	255 ⁺⁸ ₋₄	255 ⁺⁸ ₋₄	255 ⁺⁸ ₋₄	255 ⁺⁸ ₋₄	255 ⁺⁸ ₋₄	255 ⁺⁸ ₋₄
Air spring pressure at AWO [Bar]	Fig. 5	3,76	2,82	2,87	2,83	3,02	2,91	3,07	2,85	2,83	2,87	2,83	3,76
		(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)
Primary Suspension gaps [mm]	Fig. 6	0,3 Min.	0,3 Min.	0,3 Min.	0,3 Min.	0,3 Min.	0,3 Min.	0,3 Min.	0,3 Min.	0,3 Min.	0,3 Min.	0,3 Min.	0,3 Min.
Carbody Floor height [mm]	Fig. 7	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀
Bolster height [mm]	Fig. 7	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃	850 ⁺³ ₋₃
Coupling End height [mm]	Fig. 8	895 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	895 (Ref.)	760 (Ref.)
Pivot Vertical gap [mm]	Fig. 10	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅

SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projet:
PRASA

SI.FT1140.52

Leveling report from Production (Final measurements after Levelling and Weighing fine)

References for secondary suspension empty

A'n Air spring height empty

References for secondary suspension full


An Air spring height
Bn Difference between measurement A'n and An
En Floor covering height
Cn Air spring pressure
Dn Primary suspension
Kn Pivot Vertical gap
Jn Pivot Lateral stop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A't 238	A'a 239	A'm 240	A'v 240
An	254 to 261	Ai 258	Aii 259	Aiii 258	Aiv 257
Bn = An - A'n	N/A	Bi 20	Bii 20	Biii 18	Biv 17
En	1108 ±10 mm	Ei 1116	Eii 1111	Eiii 1107	Eiv 1114
Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ci 2.96	Cii 2.99	Ciii 2.80	Civ 2.72
Cn - Cn	Difference ≤ 0,3	Ci - Cii 0,03		Ciii - Civ 0,08	
Gauge serial number	N/A	51305875		51305875	
Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	D1 45.73	D2 45.24	D3 44.93	D4 45.45
		D5 45.14	D6 44.06	D7 44.52	D8 45.72
Kn	25 to 45	Ki 27.28		Kii 30.62	
Jn = J1-J2+1	Difference ≤ 4	Ji 24.08	Jii 25.29	Jiii 25.09	Jiv 24.61

(*) Reference, only include values, isn't approval criteria.

Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	Tbin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
D=	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	Tbin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
C=	3.76	2.82	2.87	2.83	3.02	2.91	3.07	2.85	2.83	2.87	2.83	3.76



Weighing report from Test and Commissioning (Final measurements after Levelling and Weighing fine)



Gibela Rail Transport Consortium RF (Pty)
Ltd
2 Shosholoza Avenue
Dunmottar X7
Ekurhuleni, 1550, South Africa
Reception: +27 (0)10 600 0651

TRAIN SET 214	REF: GIB0000001672 JO PRASA WEIGHT BALANCE EN
	PC09 WEIGHING REPORT

M2	Balance across front and rear bogies	Front Bogie [Tons]		Rear Bogie [Tons]		Longitudinal Imbalance [%]		Criteria Longitudinal Imbalance ≤ 3%	
		18.69		17.69		2.19%		PASS	
	Weight Measured vs Predicted	Weight Measured [Tons]		Weight Predicted [Tons]		Weight Difference [%]		Tolerance [%]	
		36.58		37.06		1.30%		1.37%	PASS
								Criteria Min:Diff:Max	

Test Participants				
Name	Company	Department	Signature	Date
Puleya Zwane	GIBELA	EOC	<i>[Signature]</i>	17/13/2024