

SELF INSPECTION SHEET

APPLICABLE FROM TRAINSET 100+ AS PER BASELINE 10.3.1

CONFIDENTIAL INFORMATION
This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE					WORK INSTRUCTION	SAFETY ?	
				TC1	M1	M2	M3	TC2			
<input checked="" type="checkbox"/>	DTR3025487/3	CARBODYSHELL M1 ASSEMBLY	CB1210			X			PRA.CB1210.DTR30225 487/3.V25	YES	
<input type="checkbox"/>											
REV	DATE	MODIFICATION CONTENT							RESPONSIBLE	NAME	DATE
0	10/01/2018	GIBELA NEW CREATION							APPROVER	Iturneleng Modiba	10/01/2018
									CHECKER	Nosizo Pindela	10/01/2018
									COMPLIER	Thanyani Mathengu	10/01/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager							APPROVER	Iturneleng Modiba	2018/05/18
									CHECKER	Nosizo Pindela	2018/05/18
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230							APPROVER	Ramokone Motema	2018/07/04
									CHECKER	Nosizo Pindela	2018/07/04
3	2018/12/12	Added dimensional check points to CB1210							APPROVER	Iturneleng Modiba	2018/12/12
									CHECKER	Nosizo Pindela	2018/12/12
5	22/01/2019	As per Baseline 10.2							APPROVER	Iturneleng Modiba	22/01/2019
									CHECKER	Nosizo Pindela	22/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection							APPROVER	Iturneleng Modiba	13/03/2019
									CHECKER	Nosizo Pindela	13/03/2019
10	21/08/2019	New Baseline 10.2.5							APPROVER	Timothy Maimela	21/08/2019
									CHECKER	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6							APPROVER	Timothy Maimela	06/08/2020
									CHECKER	Bongane Masina	06/08/2020
20	19/04/2021	New Baseline change 10.3							APPROVER	Timothy Maimela	19/04/2021
									CHECKER	Bongane Masina	19/04/2021
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING							APPROVER	Mpho Mulaudzi	17/08/2021
									CHECKER	Mpho Mulaudzi	17/08/2021
25	19/02/2022	New Baseline change 10.3.1							APPROVER	Mpho Mulaudzi	19/02/2022
									CHECKER	Mpho Mulaudzi	19/02/2022
26	14/04/2023	Addition of welding consumable traceability							APPROVER	Ntuli Vanessa	14/04/2023
									CHECKER	Mohlampe Amogelang	14/04/2023
27	27/07/2023	Added verification of loaded parts							APPROVER	Ngobeni Tyson	27/07/2023
									CHECKER	Zwane Nkoko	27/07/2023
28	07/11/2023	Addition of welding traceability							APPROVER	Ngobeni Tyson	07/11/2023
									CHECKER	Andani Muthelo	07/11/2023
									REVISOR BY	Ntoko Zwane	
TRAINSET	CAR	OPERATOR NAME& ALPS NO	DATE	SELF INSPECTION NUMBER						PAGES	

GIBELA
INDUSTRIAL QUALITY
MAINLINE
2024-03-21

TS 213



M1

Iturneleng Modiba 20.02.24 SI.CB1210.254.V28

17

	CARBODYSHELL M1 ASSEMBLY DTR302254873		Rev. 28 Date 07/11/2023	Project: PRA5A SI.CB1210.254.V28
---	---------------------------------------	--	----------------------------	-------------------------------------

II - Self Inspection - Items to Check

II.1 - Items to check					
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOX
01	N/A	Verification of correct ports loaded (Sidewalls, Endframes, Roof and Underframe)	DT00000311225	✓	
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD00000210675	✓	
03	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD00000210675	✓	
04	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL-PROC-0002	✓	
06		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓	
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD00000210658.	As the welding procedure IND-SAL-WMS-018 and DTD00000210658.	✓	

20.02.24
 20.02.24
 20.02.24
 20.02.24
 20.02.24
 20.02.24
 20.02.24



2024 -03- 21
 INDUSTRIAL QUALITY
 MAINLINE




CARBODYSHELL M1 ASSEMBLY DTR30225487/3

Rev.
28
Date
07/11/2023

Project: PRASA
SI.CB1210.254.V28

Welder Traceability

Roof ring welds



LHS

Boiler maker (Name & Sign): Innocent Welder (Name & Sign): Thabang Mokoena

RHS

Boiler maker (Name & Sign): Innocent Welder (Name & Sign): Siphokazi Dube

END 1

LHS

Boiler maker (Name & Sign): Innocent Dube Welder (Name & Sign): Thabang Mokoena

RHS

Boiler maker (Name & Sign): Innocent Dube Welder (Name & Sign): Siphokazi Dube

END 2

Door ring welds



LHS

Boiler maker (Name & Sign): Innocent Dube

Welder (Name & Sign): Thabang Mokoena

RHS

Boiler maker (Name & Sign): Innocent Dube

Welder (Name & Sign): Thabang Mokoena



2024 -03- 21

INDUSTRIAL QUALITY
MAINLINE



CARBODYSHELL M1 ASSEMBLY DTR30225487/3

Rev.

28



Date

07/11/2023

Project: PRASA

SI.CB1210.254.V28

EUF Reinforcement Plates




END 1


Boiler maker (Name & Sign): Stavros

Welder (Name & Sign): Sifthakazi

END 2



Underneath the CAR



END 2

Boiler maker (Name & Sign): Tavie

Welder (Name & Sign): Thakur

FEDOLI

OPERATOR:

Antonia




INDUSTRIAL QUALITY

2024 -03- 21

MAINLINE

Specifications of Details for CBS measurement



After loading and clamping

Fill in the gap foundon each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side	00	11	00	00	10	00	00	00	00	00	00	00	00
Right Hand Side	00	00	10	00	00	00	00	00	00	00	00	00	00

Signature Operations: *[Signature]* Date: 20.02.24

After Welding.

Fill in the gap found each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side	00	00	00	00	00	00	00	00	00	00	00	00	00
Right Hand Side	00	00	00	00	00	00	00	00	00	00	00	00	00


Signature Industrial Quality: *[Signature]* Date: 20/02/24





CARBODYSHELL M1 ASSEMBLY DTR302254873

Rev.	Project: PRASA
28	SI.CB1210.254.V28
Date	
07/11/2023	


Specifications of Details for CBS measurement




9




Measurement positions on roof rail and sidewall omega corner.



Measurement positions on sidewall and side sill corner.




Reinforcement area measurement positions on roof reinforcement area.



Detail P
Reinforcement area measurement positions on roof reinforcement area.

Specifications of Details for GBS measurement



PME Column LHS - RHS should be ≤ 2MM on each point.

BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3268	3269	1	2406	2406	0
B	3270	3278	2	2405	2406	1
C	3267	3267	0	2406	2405	1
D	3268	3268	0	2406	2406	0
E	3274	3275	1	2405	2404	1
F	3272	3270	2	2406	2406	0
G	3267	3267	0	2405	2406	1
H	3268	3268	0	2404	2406	2
I	3273	3270	3	2405	2406	1
J	3278	3275	1	2406	2407	1
K	3266	3266	0	2406	2406	0
L	3267	3267	0	2404	2405	1
M	3269	3267	2	2405	2406	1
N	3268	3268	0	2408	2406	0


Files
 20.02.24



CARBODYSHELL M1 ASSEMBLY DTR30225487/3

Rev. 28
Date 07/11/2023
Project: PRA5A
SI.CB1210.254.V28

Specifications of Details for CBS measurement




PME Column LHS - RHS should be
≤ 2MM on each point.

AFTER WELDING



	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3296	3296	0	2404	2404	0
B	3269	3267	2	2404	2406	2
C	3298	3298	0	2406	2406	0
D	3297	3297	0	2406	2406	0
E	3276	3276	0	2405	2405	0
F	3273	3272	1	2406	2404	2
G	3298	3298	0	2404	2404	0
H	3296	3296	0	2406	2406	0
I	3270	3272	2	2406	2405	1
J	3274	3275	1	2404	2407	3
K	3297	3298	1	2405	2406	1
L	3298	3298	0	2406	2404	2
M	3269	3270	1	2405	2405	0
N	3297	3297	0	2406	2406	0

GIBELCO
2024 -03- 21
INDUSTRIAL QUALITY
MAINLINE

	CARBODYSHELL M1 ASSEMBLY DTR30225487/3	Rev. 28	Project: PRA5A SI.CB1210.254.V28
		Date. 07/11/2023	

GBS measurement



BEFORE WELDING



1990 to

A	2270
B	2275
C	2271
D	2270
E	2276
F	2274
G	2271
H	2272
I	2274
J	2276
K	2270
L	2271
M	2273
N	2270

Do not consider reinforcement (Take measurements top area of zee profile)





2024-03-21

INDUSTRIAL QUALITY
MAINLINE

20.07.24




CARBODYSHELL M1 ASSEMBLY DTR30225487/3


Rev. 28
Date 07/11/2023
Project: PRA5A
SI.CB1210.254.V28

CBS measurement


AFTER WELDING




	2265 to 2271	2270 to 2276
A	2267	N/A
B	N/A	2272
C	2268	N/A
D	2269	N/A
E	N/A	2276
F	N/A	2273
G	2267	N/A
H	2269	N/A
I	N/A	2275
J	N/A	2276
K	2266	N/A
L	2277	N/A
M	N/A	2273
N	2269	N/A




Do not consider reinforcement (Take measurements top area of zee profile)



Take measurement close to radius (considering reinforcement)



20.02.24





CARBODYSHELL M1 ASSEMBLY PTR30225487/3

Rev.

28

Date


07/11/2023

Project: PRASA

SI.CB1210.254.V28

Specifications of Details for CBS measurement

End frame 1



Higher Dimension

1381

D1

2418

Central Dimension

1380

D2

2415

Lower Dimension

1380

D1-D2

3



GIBECO

2024-03-21

INDUSTRIAL QUALITY
MAINLINE

~~PRASA~~

20.02.24




CARBODYSHELL M1 ASSEMBLY DTR30225487/3

Rev.	28	Project: PRASA SI.CB1210.254.V28
Date	07/11/2023	

Specifications of Details for CBS measurement

Endframe 2

1380 to 1382 mm



1380 to 1382 mm

DIAGONAL DIFFERENCE D1-D2 ≤ 3mm

Higher Dimension

1380

D1 2417

Central Dimension

1381


D2 2415

Lower Dimension

1381

D1-D2 2

Debes
20.02.24



GIBELCO
2024 -03- 21
INDUSTRIAL QUALITY
MAINLINE



CARBODYSHELL M1 ASSEMBLY DTR30225487/3

Rev.	28	Project: PRASA
Date	07/11/2023	SI.CB1210.254.V28


Specifications of Details for CBS measurement



LEFT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20630

RIGHT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20628

[Signature]
20.02.24



GIBBELCO
2024 -03- 21
INDUSTRIAL QUALITY
MAINLINE



Dye penetrant test

Dye-penetration test to be performed by quality personnel



	CARBODYSHELL M1 ASSEMBLY DTR30225487/3	Rev. 28	Project: PRASA SI.CB1210.254.V28
		Date 07/11/2023	

Self Inspection - Final Result

		DATE	NAME	SIGNATURE
HOLD POINT	GO	20.02.24	Timoteo	
		12/03/2024	*PP Ntokozo Zwane Operations	
	NO GO		Industrial Quality	
In case of "NO GO", describe blocking problems				

In case of "NO GO", the operations manager must define below action plan to ensure "GO":				
Item	Description	Responsible	Due date	Status

Operations



Quality


*ACCEPTED ACCORDING TO DEREGATION
PRASA - DERSU - 1177



		CARBODYSHELL M1 ASSEMBLY DTR30225487/3		Rev. 28	Project: PRA5A SI.CB1210.254.V28
				Date 07/11/2023	

ANNEXURE A: Spot Welding Quality Acceptance Standard



		CARBODYSHELL M1 ASSEMBLY DTR30225487/3		Rev. 28	Project: PRASA
				Date 07/11/2023	SI.CB1210.254.V28

ANNEXURE B: Arc Welding Quality Acceptance Standard

